



**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 28.03.2021**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	9500	38684	419716	539128
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	4596	14614	171091	268636
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	1706	6888	67920	91800
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	1532	6980	84240	88500
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1370	4243	44837	59139
<b>Total</b>		<b>2530000</b>	<b>18704</b>	<b>71409</b>	<b>787804</b>	<b>1047203</b>

Note:- All figures are in Numbers.

  
Dy. CE/CSP

  
01-04-2021  
JE/DD&E

उप मुख्य अभियंता (सी.एस.पी.)  
Dy. Chief Engineer (C.S.P)  
पूर्व तट रेलवे/E.Co.Railway  
भुवनेश्वर/Bhubaneswar