



## EAST COAST RAILWAY

**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 11.04.2021**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	11306	12274	12274	554868
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	4614	6192	6192	276124
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	1804	2864	2864	95576
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	2040	2992	2992	92328
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1023	1684	1684	61270
<b>Total</b>		<b>2530000</b>	<b>20787</b>	<b>26006</b>	<b>26006</b>	<b>1080166</b>

Note:- All figures are in Numbers.

  
 12/04/2021  
 Dy. CE/CSP

  
 12.04.2021  
 JE/DD&E

उप मुख्य अभियंता (सी.एस.पी.)  
 Dy. Chief Engineer (C.S.P)  
 पूर्व तट रेलवे/E.Co.Railway  
 भुवनेश्वर/Bhubaneswar