


## EAST COAST RAILWAY


**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 18.04.2021**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 21-22	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	10070	22344	22344	564938
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	5047	11239	11239	281171
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	1524	4388	4388	97100
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	2216	5208	5208	94544
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1202	2886	2886	62472
<b>Total</b>		<b>2530000</b>	<b>20059</b>	<b>46065</b>	<b>46065</b>	<b>1100225</b>

**Note:- All figures are in Numbers.**

  
23/04/2021  
Dy. CE/CSP

उप मुख्य अभियंता (सी.एस.पी.)  
Dy. Chief Engineer (C.S.P)  
पूर्व तट रेलवे/E.Co.Railway  
भुवनेश्वर/Bhubaneswar

  
23.04.2021  
SSE/Estimator/CSP