


EAST COAST RAILWAY


Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 25.04.2021

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 21-22	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	11992	34336	34336	576930
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	5254	16493	16493	286425
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	2192	6580	6580	99292
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	1868	7076	7076	96412
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1335	4221	4221	63807
Total		2530000	22641	68706	68706	1122866

Note:- All figures are in Numbers.


Dy. CE/CSP 27/04/2021.

उप मुख्य अभियंता (सी.एस.पी.)
Dy. Chief Engineer (C.S.P)
पूर्व तट रेलवे/E.Co.Railway
भुवनेश्वर/Bhubaneswar


SSE/Estimator/CSP 27/04/2021