


EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 27.06.2021

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 21-22	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	9136	38086	105326	647920
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	6230	20589	53425	323357
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	1971	6429	20535	113247
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	4176	14220	28880	118216
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1292	4383	14044	73630
Total		2530000	22805	83707	222210	1276370

Note:- All figures are in Numbers.


 28-06-2021
 AEN/TP
 सहायक अभियन्ता (टि.पि)
 Asst. Engineer (T.P.)
 पूर्व तट रेलवे
 East Coast Railway
 भुवनेश्वर / Bhubaneswar


 28-6-2021
 SSE/P.Way/TP

Activate Wind
Go to Settings to a