

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no. CS 172/2018 for the week ending 23.08.2021

| SL NO | Name of the sleeper Plants with works address | Ordered Quantity (for 2 years) (in nos) | Status of Production (in nos) | | | | Total Production against Contract |
|--------------|---|---|-------------------------------|------------------|-------------------------|----------------|-----------------------------------|
| | | | During the week | During the month | Cumulative for FY 21-22 | | |
| 1 | M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road | 850000 | 10108 | 27524 | 175296 | 717890 | |
| 2 | M/s Calcutta Springs Ltd., Surla Road | 730000 | 0 | 2643 | 78463 | 348395 | |
| 3 | M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi | 250000 | 1847 | 6201 | 36256 | 129366 | |
| 4 | M/s Sahuwala Cylinders Pvt. Ltd., Garudabilli | 500000 | 2656 | 10656 | 62740 | 152076 | |
| 5 | M/s Gannon Dunkerley & Co. Ltd., Ravagada | 200000 | 1253 | 3966 | 24144 | 83730 | |
| Total | | 2530000 | 15864 | 50990 | 376899 | 1431457 | |

Note:- All figures are in Numbers.

[Signature]

Asst. Engineer (T.P)

Asst. Engineer (T.P)
East Coast Railway
Bhubaneswar

SSE/P. Way/TP

[Signature]
23.8.21