

**EAST COAST RAILWAY**

**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 12.09.2021, prepared on 14.09.2021**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 21-22	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	11362	18292	207530	750124
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	3795	4382	83005	352937
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	250000	2353	3456	42848	135560
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	2132	2984	68744	158080
5	M/s Gannon Dunkerley & Co. Ltd., <u>Ravagada</u>	200000	1372	2336	28103	87689
<b>Total</b>		<b>2530000</b>	<b>21014</b>	<b>31450</b>	<b>430230</b>	<b>1484390</b>

**Note:- All figures are in Numbers.**

*[Signature]*  
14-9-2021  
AEN/TP

*[Signature]*  
14.9.21  
SSE/P.Way/TP