



EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 19.09.2021, prepared on 20.09.2021

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 21-22	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	7474	25766	215004	757598
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	5396	9778	88401	358333
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	2412	5868	45260	137972
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	3788	6772	72532	161868
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1020	3356	29123	88709
Total		2530000	20090	51540	450320	1504480

Note:- All figures are in Numbers.


20-9-21
AEN/TP


20.9.21
SSE/P.Way/TP