

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 26.09.2021, prepared on 27.09.2021

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 21-22	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	10604	36370	225608	768202
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	4435	14213	92836	362768
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	2330	8189	47590	140302
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	1868	8640	74400	163736
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1035	4391	30158	89744
Total		2530000	20272	71803	470592	1524752

Note:- All figures are in Numbers.

A. Sanyal
27-09-2021
AEN/TP

S. Swain
27.9.2021
SSE/P.Way/TP