

**EAST COAST RAILWAY**

**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 30.09.2021, prepared on 01.10.2021**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 21-22	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	9870	2028	235478	778072
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	3083	17296	95919	365851
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	2412	5868	45260	137972
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	1572	10212	75972	165308
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1211	247	31369	90955
<b>Total</b>		<b>2530000</b>	<b>18148</b>	<b>35651</b>	<b>483998</b>	<b>1538158</b>

Note:- All figures are in Numbers.

*[Signature]*  
01-10-2021  
AEN/TP

*[Signature]*  
01.10.2021  
SSE/P.Way/TP