



EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 10.10.2021, prepared on 11.10.2021

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 21-22	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	9,284	11,312	2,44,762	7,87,356
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	6,390	7,469	1,03,388	3,73,320
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	543	543	48,133	1,40,845
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	4,036	4,872	80,844	1,70,180
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1,344	1,591	32,713	92,299
Total		2530000	21597	25787	509840	1564000

Note:- All figures are in Numbers.


11-10-2021
AEN/TP


11-10-21
SSE/P.Way/TP