

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 31.10.2021, prepared on 01.11.2021

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 21-22	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	11,054	37,928	2,71,378	8,13,972
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	5,591	20,871	1,16,790	3,86,722
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	2566	7002	54,592	1,47,304
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	764	9,308	85,280	1,74,616
5	M/s Gannon Dunkerley & Co. Ltd., <u>Ravagada</u>	200000	1,475	4,843	35,965	95,551
Total		2530000	21,450	79,952	5,64,005	16,18,165

Note:- All figures are in Numbers.

[Signature]
01-11-2021
AEN/TP

[Signature]
SSE/PW/TP
1.11.21