

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 17.10.2021, prepared on 18.10.2021

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 21-22	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	5,816	17,128	2,50,578	7,93,172
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	3,650	11,119	1,07,038	3,76,970
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	1888	2431	50,021	1,42,733
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	2,816	7,688	83,660	1,72,996
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	669	2,260	33,382	92,968
Total		2530000	14,839	40,626	5,24,679	15,78,839

Note:- All figures are in Numbers.

[Signature]
18.10.2021
AEN/TP

[Signature]
18.10.21
SSE/P.Way/TP