

**EAST COAST RAILWAY**

**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 30.11.2021, prepared on 01.12.2021**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 21-22	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	1,432	17,676	2,89,054	8,31,648
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	2,913	30,691	1,47,481	4,17,413
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	1044	10868	65,910	1,58,172
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	0	0	85,280	1,74,616
5	M/s Gannon Dunkerley & Co. Ltd., <u>Ravagada</u>	200000	446	5,134	41,099	1,00,685
<b>Total</b>		<b>2530000</b>	<b>5,835</b>	<b>64,369</b>	<b>6,28,824</b>	<b>16,82,534</b>

Note:- All figures are in Numbers.

*[Signature]*  
01-12-2021  
AEN/TP

*[Signature]*  
SSE/P.Way/TP  
1-12-21