


**EAST COAST RAILWAY**

**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 31.12.2021, prepared on 01.1.2022**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 21-22	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	3,160	17,858	3,06,912	8,49,506
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	7,135	36,947	1,84,428	4,54,360
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	250000	1868	12902	78,812	1,71,074
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	2,900	2,900	88,180	1,77,516
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	886	5,407	46,506	1,06,092
<b>Total</b>		<b>2530000</b>	<b>15,949</b>	<b>76,014</b>	<b>7,04,838</b>	<b>17,58,548</b>

**Note:- All figures are in Numbers.**

  
 1-1-2022  
 SSE/P.Way/TP