


**EAST COAST RAILWAY**

**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 20.02.2021, prepared on 21.2.2022**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 21-22	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	977500	9,970	18,072	3,08,463	8,49,506
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	8,665	24,422	32,095	4,54,360
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	2163	6155	2,45,851	1,71,074
4	M/s. Arlan Technologies Pvt Ltd <u>Garudabilli.</u>	500000	3,120	12,332	93,756	1,77,516
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1,211	3,274	1,13,708	1,06,092
<b>Total</b>		<b>2657500</b>	<b>18,089</b>	<b>60,055</b>	<b>2,00,973</b>	<b>17,58,548</b>

**Note:- All figures are in Numbers.**

  
 21-2-2022  
 SSE/P.Way/TP