

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527)& (RT 8746) against Railway Board's Tender no,CS 172/2018 for the week ending 04.09.2022, prepared on 05.09.2022

Sl NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)					Total	Production against Contract	Total Production against Contract				
			During the week		Total	During the month					Total	Cumulative for FY 22-23		
			4	5	6=(4+5)	7	8	9=(7+8)	10	11	12=(10+11)	13	14	15=(13+14)
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	1105000	160	8,074	8,234	24	4,176	4,200	7,740	1,47,287	1,55,027	9,27,616	1,64,951	10,92,567
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	0	4,617	4,617	0	4,423	4,423	212	1,00,743	1,00,955	4,93,391	1,64,270	6,57,661
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	250000	0	3084	3084	0	1883	1883	2116	47312	49,428	1,86,682	61,084	2,47,766
4	M/s. Arlan Technologies Pvt Ltd <u>Garudabhilli.</u>	500000	0	6,502	6,502	0	4,102	4,102	5,884	1,27,689	1,33,573	2,39,664	1,32,221	3,71,885
5	M/s Gannon Dunkerley & Co. Ltd., <u>Ravagada</u>	200000	0	1,025	1,025	0	626	626	2,372	20,262	22,634	1,19,665	19,211	1,38,876
	Total	2785000	160					15,234			4,61,617			25,08,755

Note:- All figures are in Numbers.

S. Srinivas
 SSE/P. Way/TP
 05.09.22
 Senior Section Engineer (P.Way)
 05.09.2022