


EAST COAST RAILWAY

**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527)& (RT 8746)
against Railway Board's Tender no.CS 172/2018 for the week ending 09.10.2022, prepared on 10.10.2022**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	Status of Production (in nos)											
			During the week in Nos		Total in Nos	During the month in Nos		Total in Nos	Cumulative for FY 22-23 in Nos		Total in Nos	Production against Contract in Nos		Total Production against Contract in Nos
			RT-8527	RT-8746	(RT-8527+RT-8746)	RT-8527	RT-8746	(RT-8527+RT-8746)	RT-8527	RT-8746	(RT-8527+RT-8746)	RT-8527	RT-8746	(RT-8527+RT-8746)
1	2	3	4	5	6=(4+5)	7	8	9=(7+8)	10	11	12=(10+11)	13	14	15=(13+14)
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	1105000	0	0	0	0	0	0	7,640	1,60,991	1,68,631	9,27,616	1,78,661	11,06,277
2	M/s Calcutta Springs Ltd., Surla Road	730000	0	5,372	5,372	0	6,367	6,367	212	1,32,838	1,33,050	4,93,391	1,96,365	6,89,756
3	M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi	250000	0	528	528	0	620	620	2116	52837	54,953	1,86,682	66,609	2,53,291
4	M/s. Arlan Technologies Pvt Ltd Garudabilli.	500000	0	6,976	6,976	0	8,215	8,215	5,884	1,64,806	1,70,690	2,39,664	2,09,338	4,49,002
5	M/s Gannon Dunkerley & Co. Ltd., Rayagada	200000	0	660	660	0	840	840	2,372	24,208	26,580	1,19,665	25,559	1,45,224
Total		2785000	0	13,536	13,536	0	16,042	16,042	18,224	5,35,680	5,53,904	19,67,018	6,76,532	26,43,550

Note: All figures are in Numbers


 10/10/22
 सहायक अभियन्ता (रेलमच)
 Senior Section Engineer (P.Way)
 पूर्वांचल रेलवे/दुर्गपुर