


EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527)& (RT 8746)
against Railway Board's Tender no.CS 172/2018 for the week ending 16.10.2022, prepared on 17.10.2022

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	Status of Production (in nos)											
			During the week in Nos		Total in Nos	During the month in Nos		Total in Nos	Cumulative for FY 22-23 in Nos		Total in Nos	Production against Contract in Nos		Total Production against Contract in Nos
			RT-8527	RT-8746	(RT-8527+RT-8746)	RT-8527	RT-8746	(RT-8527+RT-8746)	RT-8527	RT-8746	(RT-8527+RT-8746)	RT-8527	RT-8746	(RT-8527+RT-8746)
1	2	3	4	5	6=(4+5)	7	8	9=(7+8)	10	11	12=(10+11)	13	14	15=(13+14)
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	1105000	0	0	0	0	0	0	7,640	1,60,991	1,68,631	9,27,616	1,78,661	11,06,277
2	M/s Calcutta Springs Ltd., Surla Road	730000	0	7,730	7,730	0	14,097	14,097	212	1,40,568	1,40,780	4,93,391	2,04,095	6,97,486
3	M/s Vijay Prestressed Products Pvt. Ltd., Pendurthi	250000	0	1515	1515	0	2135	2135	2116	54352	56,468	1,86,682	68,124	2,54,806
4	M/s. Arlan Technologies Pvt Ltd Garudabilli.	500000	0	7,952	7,952	0	16,167	16,167	5,884	1,72,758	1,78,642	2,39,664	1,77,290	4,16,954
5	M/s Gannon Dunkerley & Co. Ltd., Rayagada	200000	0	1,112	1,112	0	1,952	1,952	2,372	25,320	27,692	1,19,665	26,671	1,46,336
Total		2785000	0	18,309	18,309	0	34,351	34,351	18,224	5,53,989	5,72,213	19,67,018	6,54,841	26,21,859

Note: All figures are in Numbers.


 17-10-22
 SSE/P.Way/TP

वरिष्ठ अभियन्ता (रेलवे)
 Senior Section Engineer (P.Way)