

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527)& (RT 8746) against Railway Board's Tender no.CS 172/2018 for the week ending 24.10.2022, prepared on 25.10.2022

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	Status of Production (in nos)												
			During the week in Nos			Total in Nos	During the month in Nos			Total in Nos	Cumulative for FY 22-23 in Nos		Total in Nos	Production against Contract in Nos	
1	2	3	4	5	6=(4+5)	7	8	9=(7+8)	10	11	12=(10+11)	13	14	15=(13+14)	
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	1105000	0	0	0	0	0	0	7,640	1,60,991	1,68,631	9,27,616	1,78,661	11,06,277	
2	M/s Calcutta Springs Ltd., Suria Road	730000	0	0	0	0	16,042	16,042	212	1,42,513	1,42,725	4,93,391	2,06,040	6,99,431	
3	M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi	250000	0	0	0	0	3651	3651	2116	55868	57,984	1,86,682	69,640	2,56,322	
4	M/s. Arlan Technologies Pvt Ltd Garudabilli.	500000	0	0	0	0	23,667	23,667	5,884	1,80,258	1,86,142	2,39,664	1,84,790	4,24,454	
5	M/s Gannon Dunkerley & Co. Ltd., Rayasada	200000	0	0	0	0	2,888	2,888	2,372	26,256	28,628	1,19,665	27,607	1,47,272	
Total		2785000	0	0	0	0	46,248	46,248	18,224	5,65,886	5,84,110	19,67,018	6,66,738	26,33,756	

Note: All figures are in Numbers.

Senior

25.10.2022

Senior Section Engineer (P.Way)