

**EAST COAST RAILWAY**

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527)& (RT 8746) against Railway Board's Tender no.CS 172/2018 for the week ending 20.11.2022, prepared on 21.11.2022

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	Status of Production (in nos)											
			During the week in Nos		Total in Nos	During the month in Nos		Total in Nos	Cumulative for FY 22-23 in Nos		Total in Nos	Production against Contract in Nos		Total Production against Contract in Nos
			RT-8527	RT-8746	(RT-8527+RT-8746)	RT-8527	RT-8746	(RT-8527+RT-8746)	RT-8527	RT-8746	(RT-8527+RT-8746)	RT-8527	RT-8746	(RT-8527+RT-8746)
1	2	3	4	5	6=(4+5)	7	8	9=(7+8)	10	11	12=(10+11)	13	14	15=(13+14)
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	1205000	0	6,277	6,277	0	19,533	19,533	7,640	2,30,084	2,37,724	9,27,616	2,47,754	11,75,370
2	M/s Calcutta Springs Ltd., Surla Road	830000	0	1,858	1,858	0	2,467	2,467	212	1,44,980	1,45,192	4,93,391	2,08,507	7,01,898
3	M/s Vijay Prestressed Products Pvt. Ltd. Pendurthi	318244	0	1154	1154	0	2865	2865	2116	58856	60,972	1,86,682	72,627	2,59,309
4	M/s. Arlan Technologies Pvt Ltd Garudabilli.	600000	0	448	448	0	17,516	17,516	5,884	2,04,154	2,10,038	2,39,664	2,08,686	4,48,350
5	M/s Gannon Dunkerley & Co. Ltd., Rayagada	200000	0	0	0	0	1,162	1,162	2,372	28,422	30,794	1,19,665	29,773	1,49,438
<b>Total</b>		<b>3153244</b>	<b>0</b>	<b>9,737</b>	<b>9,737</b>	<b>0</b>	<b>43,543</b>	<b>43,543</b>	<b>18,224</b>	<b>6,66,496</b>	<b>6,84,720</b>	<b>19,67,018</b>	<b>7,67,347</b>	<b>27,34,365</b>

Note: All figures are in Numbers.

Sd/-  
SSE/P.Way/TP 21.11.22

वरिष्ठ अभियंता (रैलवे)  
Senior Section Engineer (P.Way)