

**EAST COAST RAILWAY**

**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527)& (RT 8746)  
against Railway Board's Tender no.CS 172/2018 for the week ending 27.11.22, prepared on 30.11.22.**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	Status of Production (in nos)											
			During the week in Nos		Total in Nos	During the month in Nos		Total in Nos	Cumulative for FY 22-23 in Nos		Total in Nos	Production against Contract in Nos		Total Production against Contract in Nos
			RT-8527	RT-8746	(RT-8527+RT-8746)	RT-8527	RT-8746	(RT-8527+RT-8746)	RT-8527	RT-8746	(RT-8527+RT-8746)	RT-8527	RT-8746	(RT-8527+RT-8746)
1	2	3	4	5	6=(4+5)	7	8	9=(7+8)	10	11	12=(10+11)	13	14	15=(13+14)
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	1205000	0	5,904	5,904	0	25,437	25,437	7,640	2,53,658	2,61,298	9,27,616	2,53,658	11,81,274
2	M/s Calcutta Springs Ltd., Surla Road	830000	0	4,122	4,122	0	16,589	6,589	212	1,49,102	1,49,314	4,93,391	2,12,629	7,06,020
3	M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi	318244	0	2529	2529	0	4240	4240	2116	60231	62,347	1,86,682	74,002	2,60,684
4	M/s. Arlan Technologies Pvt Ltd Garudabilli.	600000	0	7,992	7,992	0	25,508	25,508	5,884	2,12,146	2,18,030	2,39,664	2,16,678	4,56,342
5	M/s Gannon Dunkerley & Co. Ltd.,	200000	0	696	696	0	1,858	1,858	2,372	29,118	31,490	1,19,665	30,469	1,50,134
<b>Total</b>		<b>3153244</b>	<b>0</b>	<b>21,243</b>	<b>21,243</b>	<b>0</b>	<b>63,632</b>	<b>63,632</b>	<b>18,224</b>	<b>7,04,255</b>	<b>7,22,479</b>	<b>19,67,018</b>	<b>7,87,436</b>	<b>27,54,454</b>

Note: All figures are in Numbers.

SSE P.Way/TP  
30/11/22

**परिचय अधिकारी (रेलवे)**  
**Senior Section Engineer (P.Way)**  
**भारतीय रेलवे, भुवनेश्वर**  
**Bhubaneswar**