


**EAST COAST RAILWAY**

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527)& (RT 8746) against Railway Board's Tender no.CS.172/2018 for the week ending 03.01.22, prepared on 05.12.22.

Sl NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	Status of Production (in nos)											
			During the week in Nos	Total in Nos	During the month in Nos	Total in Nos	Cumulative for FY 22-23 in Nos	Total in Nos	Production against Contract in Nos	Total Production against Contract in Nos				
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kalpadar Road	1205000	0	4,944	4,944	0	1,928	1,928	7,640	2,40,932	2,48,572	9,27,616	2,58,602	11,86,218
2	M/s Calcutta Springs Ltd., Surla Road	830000	0	3,879	3,879	0	550	550	212	152981	1,53,193	4,93,391	2,16,508	7,09,899
3	M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi	318244	0	1610	1610	0	863	863	2116	61845	63,961	1,86,682	75,616	2,62,298
4	M/s. Arlan Technologies Pvt Ltd Garudabilli.	600000	0	6,660	6,660	0	2,940	2,940	5,884	2,18,806	2,24,690	2,39,664	2,23,338	4,63,002
5	M/s Gannon Dunkerley & Co. Ltd., Rayagada	200000	0	1,211	1,211	0	626	626	2,372	30,329	32,701	1,19,665	31,680	1,51,345
Total		3153244	0	18,304	18,304	0	6,907	6,907	18,224	7,04,893	7,23,117	19,67,018	8,05,744	27,72,762

Note: All figures are in Numbers.

  
 S. Sridhar  
 S.S.P. Manager/TP  
 Eastern Railway (TP)  
 Senior Section Engineer (P.W.)  
 P.O. No. 1000/30000  
 Cuttack, Bhubaneswar