

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527)& (RT-8746) against Railway Board's Tender no.CS 172/2018 for the week ending 11.12.22, prepared on 12.12.22.

Sl NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	During the week in Nos		Total in Nos	During the month in Nos	Total in Nos	Cumulative for FY 22-23 in Nos	Total in Nos	Production against Contract in Nos		Total Production against Contract in Nos		
			4	5						6=(4+5)	7		8	9=(7+8)
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	1205000	0	5,336	5,336	0	7,264	7,264	7,640	2,46,268	2,53,908	9,27,616	2,63,938	11,91,554
2	M/s Calcutta Springs Ltd., Suria Road	830000	0	4,940	4,940	0	5,490	5,490	212	457921	4,58,133	4,93,391	2,21,448	7,14,839
3	M/s Vijay Prestressed Products Pvt. Ltd., Pendurthi	318244	0	1891	1891	0	2893	2893	2116	63875	65,991	1,86,682	77,646	2,64,328
4	M/s. Arlan Technologies Pvt Ltd Garudabilli.	600000	0	7,740	7,740	0	10,680	10,680	5,884	2,26,546	2,32,430	2,39,664	2,31,078	4,70,742
5	M/s Gannon Dunkerley & Co. Ltd., Ravagada	200000	0	1,304	1,304	0	1,930	1,930	2,372	31,636	34,008	1,19,665	32,984	1,52,649
Total		3153244	0	21,211	21,211	0	28,257	28,257	18,224	7,26,246	7,44,470	19,67,018	8,27,094	27,94,112

Note: All figures are in Numbers.

SSEP, Way/TP

Senior Section Engineer (P.Way)

[Signature]