

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527)& (RT 8746) against Railway Board's Tender no. CS 172/2018 for the week ending 18.12.22, prepared on 19.12.22.

Sl NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	Status of Production (in nos)														
			During the week in Nos		Total in Nos	During the month in Nos		Total in Nos	Cumulative for FY 22-23 in Nos		Total in Nos	Production against Contract in Nos		Total Production against Contract in Nos			
			4	5	6=(4+5)	7	8	9=(7+8)	10	11	12=(10+11)	13	14	15=(13+14)			
1	M/s Partl Rail Infrastructure Pvt. Ltd., Kaipadar Road	1205000	0	4,296	4,296	0	11,560	11,560	7,640	2,50,564	2,58,204	9,27,616	2,68,234	11,95,850			
2	M/s Calcutta Springs Ltd., Suria Road	830000	0	7,206	7,206	0	12,696	12,696	212	1,65,127	1,65,339	4,93,391	2,28,654	7,22,045			
3	M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi	318244	0	3056	3056	0	5574	5574	2116	66556	68,672	1,86,682	80,327	2,67,009			
4	M/s. Arhan Technologies Pvt Ltd Garudabilli.	600000	0	7,216	7,216	0	17,396	17,396	5,884	2,33,762	2,39,646	2,39,664	2,38,294	4,77,958			
5	M/s Cannon Dunkerley & Co. Ltd, Kayagada	200000	0	940	940	0	2,870	2,870	2,372	32,573	34,945	1,19,665	33,924	1,53,589			
	Total	3153244	0	22,714	22,714	0	50,096	50,096	18,224	7,48,582	7,66,947	19,67,018	8,49,433	28,16,451			

Note: All figures are in Numbers.

19.12.22
 Senior Assistant Engineer (T.P)
 Senior Section Engineer (P.Way)
 19.12.22