

**EAST COAST RAILWAY**

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527)& (RT 8746) against Railway Board's Tender no.CS 172/2018 for the week ending 31.12.22, prepared on 02.01.23.

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	Status of Production (in nos)											
			During the week in Nos	Total in Nos	During the month in Nos	Total in Nos	Cumulative for FY 22-23 in Nos	Total in Nos	Production against Contract in Nos	Total Production against Contract in Nos				
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	1205000	0	1,376	0	0	7,640	2,54,748	2,62,388	9,27,616	2,72,418	12,00,034		
2	M/s Calcutta Springs Ltd., Surla Road	830000	0	8,098	0	0	212	180831	1,81,043	4,93,391	2,44,358	7,37,749		
3	M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi	318244	0	2426	0	11209	2116	72391	74,507	1,86,682	85,962	2,72,644		
4	M/s. Arlan Technologies Pvt Ltd Garudabilli.	600000	0	7,084	0	32,840	5,884	2,48,706	2,54,590	2,39,664	2,53,238	4,92,902		
5	M/s Gannon Dunkerley & Co. Ltd., Rayavada	200000	0	822	0	4,560	2,372	34,263	36,635	1,19,665	35,614	1,55,279		
	<b>Total</b>	<b>3153244</b>	<b>0</b>	<b>19,806</b>	<b>0</b>	<b>48,609</b>	<b>18,224</b>	<b>7,90,939</b>	<b>8,09,163</b>	<b>19,67,018</b>	<b>8,91,590</b>	<b>28,58,608</b>		

Note: All figures are in Numbers.

SSE/P. Way/TP

02-01-23

*(Signature)*

**Office of the**  
**Senior Section Engineer (P.Way)**  
**Rayavada, Rayavada**  
**Rayavada, Rayavada**