


EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG Line Sleepers (RT-8527)& (RT 8746) against Railway Board's Tender no.CS 172/2018 for the week ending 08.01.23, prepared on 10.01.2023.

Sl NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	During the week in Nos		Total in Nos	During the month in Nos		Total in Nos	Cumulative for FY 22-23 in Nos		Total in Nos	Production against Contract in Nos		Total Production against Contract in Nos
			4	5		7	8		10	11		13	14	
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	1205000	0	1,524	1,524	0	1,524	1,524	7,640	2,56,266	2,63,906	9,27,616	2,73,936	12,01,552
2	M/s Calcutta Springs Ltd., Surla Road	830000	0	7,775	7,775	0	7,775	7,775	212	188606	1,88,818	4,93,391	2,52,133	7,45,524
3	M/s Vijay Prestressed Products Pvt. Ltd., Pendurthi	318244	0	2599	2599	0	2599	2599	2116	74790	76,906	1,86,682	88,561	2,75,243
4	M/s. Arlan Technologies Pvt Ltd Garudabilli.	600000	0	7,972	7,972	0	7,972	7,972	5,884	2,56,678	2,62,562	2,39,664	2,61,210	5,00,874
5	M/s Gannon Dunkerley & Co. Ltd., Rayagada	200000	0	871	871	0	871	871	2,372	35,134	37,506	1,19,665	36,485	1,56,150
Total		3153244	0	20,741	20,741	0	20,741	20,741	18,224	8,11,474	8,29,698	19,67,018	9,12,325	28,79,343

Note: All figures are in Numbers.

SSE/P.Way/TP 10-1-23


 S. Srinivas
 Senior Section Engineer (TP)
 Eastern Railway
 Kolkata, West Bengal