

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527)& (RT 8746) against Railway Board's Tender no.CS 172/2018 for the week ending 05.02.23, prepared on 06.02.23.

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	Status of Production (in nos)											Total Production against Contract in Nos
			During the week in Nos		Total in Nos	During the month in Nos		Total in Nos	Cumulative for FY 22-23 in Nos		Total in Nos	Production against Contract in Nos		
			RT-8527	RT-8746	(RT-8527+RT-8746)	RT-8527	RT-8746	(RT-8527+RT-8746)	RT-8527	RT-8746	(RT-8527+RT-8746)	RT-8527	RT-8746	
1	2	3	4	5	6=(4+5)	7	8	9=(7+8)	10	11	12=(10+11)	13	14	15=(13+14)
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	1205000	0	0	0	0	0	0	7,640	2,61,030	2,68,670	9,27,616	2,78,700	12,06,316
2	M/s Calcutta Springs Ltd., Surla Road	830000	0	7,767	7,767	0	5,412	5,412	212	216648	2,16,860	4,93,391	2,80,175	7,73,566
3	M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi	318244	0	1635	1635	0	1367	1367	2116	83967	86,083	1,86,682	97,739	2,84,421
4	M/s. Arlan Technologies Pvt Ltd Garudabilli.	600000	0	5,360	5,360	0	3,464	3,464	5,884	2,76,690	2,82,574	2,39,664	2,81,222	5,20,886
5	M/s Gannon Dunkerley & Co. Ltd., Rayagada	200000	0	1,140	1,140	0	736	736	2,372	38,070	40,442	1,19,665	39,421	1,59,086
Total		3153244	0	15,902	15,902	0	10,979	10,979	18,224	8,76,405	8,94,629	19,67,018	9,77,257	29,44,275

Note: All figures are in Numbers.

Sswani
SSE/P.Way/TP
6-2-23

रवींद्र धरियाणा (रेलवे)
Senior Section Engineer (P.Way)
रवे विभाग, रायगडा