

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527)& (RT 8746) against Railway Board's Tender no. CS 172/2018 for the week ending 12.02.23, prepared on 13.02.23.

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	Status of Production (in nos)														
			During the week in Nos	Total in Nos	During the month in Nos	Total in Nos	Cumulative for FY 22-23 in Nos	Total in Nos	Production against Contract in Nos	Total Production against Contract in Nos							
1			RT-8527	RT-8746	(RT-8527+ RT-8746)	RT-8527	RT-8746	(RT-8527+ RT-8746)	RT-8527	RT-8746	(RT-8527+ RT-8746)	RT-8527	RT-8746	(RT-8527+ RT-8746)			
2		3	4	5	6=(4+5)	7	8	9=(7+8)	10	11	12=(10+11)	13	14	15=(13+14)			
1	M/s Paril Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	1205000	0	0	0	0	0	0	7,640	2,53,658	2,61,030	9,27,616	2,78,700	12,06,316			
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	830000	0	7,990	7,990	0	13,402	13,402	212	224638	2,24,850	4,93,391	2,88,165	7,81,556			
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	318244	0	2062	2062	0	3429	3429	2116	86029	88,145	1,86,682	99,801	2,86,483			
4	M/s. Arlan Technologies Pvt Ltd <u>Garudabilli.</u>	600000	0	4,780	4,780	0	8,244	8,244	5,884	2,81,470	2,87,354	2,39,664	2,86,002	5,25,666			
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	0	930	930	0	1,666	1,666	2,372	39,000	41,372	1,19,665	40,351	1,60,016			
	Total	3153244	0	15,762	15,762	0	26,741	26,741	18,224	8,84,795	9,02,751	19,67,018	9,93,019	29,60,037			

Note: All figures are in Numbers.