

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG, line Sleepers (RT-8527 & RT-8746) against Railway Board's Tender no. CS 172/2018 for the week ending 12.03.23, prepared on 13.03.23.

Sl NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	During the week in Nos		Total in Nos	During the month in Nos		Total in Nos	Cumulative for FY 22-23 in Nos		Total in Nos	Production against Contract in Nos		Total Production against Contract in Nos
			4	5		7	8		9=(7+8)	10		11	12=(10+11)	
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	1360000	0	6,244	6,244	0	11,182	11,182	7,640	2,89,890	2,97,530	9,27,616	2,99,920	12,27,536
2	M/s Calcutta Springs Ltd., Surta Road	882157	0	6,691	6,691	0	11,999	11,999	212	255,263	2,55,475	4,93,391	3,18,792	8,12,183
3	M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi	318244	0	2128	2128	0	3623	3623	2116	94484	96,600	1,86,682	1,08,255	2,94,937
4	M/s. Arlan Technologies Pvt Ltd Garudabilli.	650000	0	4,956	4,956	0	9,356	9,356	5,884	3,03,822	3,09,706	2,39,664	3,08,354	5,48,018
5	M/s Gannon Dunkerley & Co. Ltd., Rayagada	200000	0	1,537	1,537	0	2,493	2,493	2,372	44,169	46,541	1,19,665	45,520	1,65,185
	Total	3410401	0	21,556	21,556	0	38,653	38,653	18,224	9,87,628	10,05,852	19,67,018	10,80,841	30,47,859

Note: All figures are in Numbers.

Date: 13-3-23
 Sd/-
 General Manager (M&P)
 Eastern Railway
 Kolkata