

**EAST COAST RAILWAY**

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527& (RT 8746) against Railway Board's Tender no.CS 172/2018 for the week ending 03.04.23, prepared on 04.04.23.

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	Status of Production (in nos)											
			During the week in Nos		Total in Nos	During the month in Nos		Total in Nos	Cumulative for FY 2023-24 in Nos		Total in Nos	Production against Contract in Nos		Total Production against Contract in Nos
1	2	3	4	5	6=(4+5)	7	8	9=(7+8)	10	11	12=(10+11)	13	14	15=(13+14)
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	1360000	0	582	582	0	582	582	0	582	582	9,27,616	3,23,760	12,51,376
2	M/s Calcutta Springs Ltd., Suria Road	882157	0	0	0	0	978	978	0	978	978	4,93,391	3,40,396	8,33,787
3	M/s Vijay Prestressed Products Pvt. Ltd., Pendurthi	318244	0	319	319	0	744	744	2116	744	2,860	1,86,682	1,13,835	3,00,517
4	M/s. Arlan Technologies Pvt Ltd Garudabilli.	650000	0	1,124	1,124	0	2,492	2,492	5,884	2,492	8,376	2,39,664	3,27,710	5,67,374
5	M/s Gannon Dunkerley & Co. Ltd., Rayagada	200000	0	0	0	0	0	0	2,372	0	2,372	1,19,665	49,018	1,68,683
Total		3410401	0	2,025	2,025	0	4,796	4,796	10,372	4,796	15,168	19,67,018	11,54,719	31,21,737

Note: All figures are in Numbers.