

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527)& (RT 8746) against Railway Board's Tender no.CS 172/2018 for the week ending 30.04.23, prepared on 01.05.23.

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	During the week in Nos	During the month in Nos	Cumulative for FY 2023-24 in Nos	Production against Contract in Nos		Total Production against Contract in Nos
			5	6	7	8	9	
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	1360000	0	28,972	28,972	9,27,616	3,52,150	12,79,766
2	M/s Calcutta Springs Ltd., Surla Road	882157	5,321	17,306	17306	4,93,391	3,56,724	8,50,115
3	M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi	318244	1455	6971	6971	1,86,682	1,20,065	3,06,747
4	M/s. Arlan Technologies Pvt Ltd Garudabilli.	650000	7,444	28,908	28,908	2,39,664	3,54,216	5,93,880
5	M/s Gannon Dunkerley & Co. Ltd., Rayagada	200000	2,063	7,254	7,254	1,19,665	56,272	1,75,937
	Total	3410401	16,283	89,411	89,411	19,67,018	12,39,427	32,06,445

Note: All figures are in Numbers.

Suvar
SSEFP/MP
01-05-23