

Progress report of production of PSC sleeper (RT-8746) as on 31.08.2024 for all units of ECoR against RC Contract vide tender no-06225004 opened on 27.01.2023

Sr.No.	Name of sleeper plant with work address	Total PO ordered Qty (In nos)	Production during month (In nos)	Total Production during FY 2024-25 (In nos)	Total Production against contract (In nos)
1	M/s Patil Rail Infrastructure Pvt Ltd,KPXR	607744	41826	168809	486507
2	M/s Calcutta Springs Ltd,SLRD	380068	23140	113370	249974
3	M/s Vijay Prestressed Products Pvt. Ltd,PDT	145004	11470	61198	151704
4	M/s Arlan Technologies Pvt. Ltd,GRBL	367834	20536	88548	294156
5	M/s Gannon Dunkerley & Co. Ltd,RGDA	73326	7178	26897	67306
	Grand total	15,73,976	1,04,150	4,58,822	12,49,647

Ashwar
19.09.24