

DETAILS OF ONGOING PROJECTS UNDER EAST COAST RAILWAY (CONSTRUCTION ORGANISATION)

New Line projects

as on 31.03.2026

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
1	Khurda Rd -Bolangir New B.G. line (301 km)	5089.37	1994-95	1987.75	949.29	<p><u>Commissioned:</u> Khurda Road – Begunia (32.00 Km) Begunia – Rajsunakhala (9.50 Km) Rajsunakhala – Bolgarh (12.82 Km) Bolgarh – Nayagarh (11.135 Km) Nayagarh – Mahipur (11.925 Km) Mahipur – Nuagaon (13.05 Km) Nuagaon – Daspalla (15.445 Km) Boudh-Jharmunda (16.27 Km) Jharmunda- Purunapani (20.40 Km) Purunapani – Sonepur (9.35 Km) Sonepur – Narasingharh (10.30 Km) Narasingharh- Jhartarabha(11.40 Km) Jhartarabha – Bichhupali (10.65 Km) Bichhupali - Bolangir (14.58 Km)</p> <p><u>Authorization received :</u> Puruna katak -Champapur (13.437Km) Champapur – Boudh (13.701 Km)</p> <p><u>Balance:</u> Daspalla – Buguda (15.925 km) Buguda – Banigocha (17.95 km) Banigocha- Adenigarh (14.00 km) Adenigarh – Charichak (13.65 km) Charichhak – Purunakatak (13.35 km)</p>

2

(Km)

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
2	Talcher-Bimlagarh New line (149.78 km)	1928.07	2003-04	719.64	257.78	<p>Commissioned: Talcher – Sunakhani (17.62 Km) Sunakhani – Samal (9.945 Km)</p> <p>Authorization received : Samal- Parabil- (6.36 km)</p> <p>Balance: Parabil – Khamar (14.20 Km) Khamar – Shrirampur(19.305 Km) Shrirampur- Palalahada(9.475 Km) Palalahada – Golabandha(5.425 Km) Golabandha-Kala(7.70 Km) Kala-Barkot (8.30 Km) Barkot-Mahuldiha(19.20 Km) Mahuldiha- Kalaiposh(17.02 Km) Kalaiposh – Gopna (10.28 km) Gopna- Bimalagarh (4.958 km)</p>
3	Jeypore-Malkangiri New line (126 km)	2343.64	2016-17	493.00	513.87	<p>Commissioned: NIL Balance: 126 km</p> <p>For private land all villages in Koraput distt.(30 Villages) and in Malkangiri distt. (44 Villages) estimates has been sanctioned from state govt. and disbursement of beneficiaries is in progress. In Koraput distt. Govt land of 188.354 ac. Have been alienated out of 188.904 ac. of land .Regarding forest land working permission obtained.</p>

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
4	Jepore-Navarangpur New line (41.90 km)	747.91	2016-17	78.98	4.4506	Commissioned: NIL Balance: 41.90 km Land acquisition involved in 26 villages of Koraput distt. (20 Villages) & Navrangpur distt. (6 villages). Notification of 19 (1) issued for all 26 villages. Permission for use of govt. land for construction of Railway bridge over Indravati river issued and work is in progress.
5	Talcher-Angul-New Line with Y-connection at Talcher (16.5 Km)	494.62	2018-19	39.71	2.3608	Commissioned: NIL Balance: 16.50 km The land proposal has been submitted to LAZO for further process. 20 A notification issued on 08.11.2024 and field verification completed for 12 villages out of 13 villages.
6	New BG line connecting Gandhamardan Iron ore mines to Goadih Railway Station (12.76 Km)	189.93	2022-23	28.60	3.3772	Commissioned: NIL Balance: 12.76 km For land acquisition (Private land) 20 A & 20 E Gazette notification published for all 9 villages of 47.870 Ha.
7	Puri – Konark new line (32.02 km)	492.12	2023-24	21.35	0.9298	Commissioned: NIL Balance: 32.02 km 20 A Gazette notification completed for 33 villages out of 36 village of private land and 20 D notification for 25 villages also completed .Govt. land alienation is in progress.
8	New BG line connecting Kodingamali Bauxite Mines to Singaram Railway Station (9.40 Km)	190.90	2022-23	0.427	0.00	Commissioned: NIL Balance: 9.40 km Project sanctioned by Rly.Bd. is highly objected by the local villagers are being resolved by the state administration.

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
9	Gunupur - Theruvali (73.623 km)	1165.89	2017-18	1.0	0.7190	Commissioned: NIL Balance: 73.623 km For private land: 20 E Gazette notification published for 51 villages on 09.03.2026. For Govt land alienation of area 531.761 ac. has been submitted.
10	Junagarh-Nabarangpur (116.21Km)	2864.51	2024-25	3.41	1.054	Commissioned: NIL Balance: 116.21 km In Nabarangpur & Kalahandi district Gazette notification U/s 20A for Private land issued on 19.06.25 & 20.03.26 . Subsequent process under section 20B to 20D is under process
11	Malkangiri – Pandurangapuram (via Bhadrachalam) (173.61 km)	3591.76	2024-25	21.35	0.7461	Commissioned: NIL Balance: 173.61 km Tender awarded for private land acquisition through CALA.20 E Gazette notification published.
12	Bargarh - Nuapada (138.32 km)	2621.92	2024-25	42.70	1.0967	Commissioned: NIL Balance: 138.32 km Declared as Special Railway Project. For Bargarh district Competent Authority gazette notification published on 18.10.2024.Out of 79 villages 20A notification published for all 79 villages in Bargarh district.: 20A notification published 6 villages in Nuapada district. 20E for 6 villages in Bargarh district published.
13	Daitari – Baliparbat (5.02 Km)	136.91	2024-25	1.00	0.00	Commissioned: NIL Balance: 5.02 km Total land Forest land required -34.04 Ha (84.11 Ac.). Orissa Mining Corporation Limited has already initiated proposal for diversion of forest land in this alignment and Stage-I clearance has been obtained.

8.

10

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
14	Nayagarh – Dubuna (5.14 Km)	149.22	2024-25	1.00	0.00	Commissioned: NIL Balance: 5.14 km Declared as special Railway project. 20A Land schedule submitted.

Doubling/Multi-tracking/Flyovers/Bypass line Projects

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26)	Present Status
1	Baghuapal-Fly Over (18.42 Km)	257.98	2019-20	67	5.9715	Commissioned: NIL Balance: 18.42 km The Project declared as Special Railway Project .20A Gazette Notification Published on 03.04.2024 & 20E Gazette Notification published on 27.11.24. Land Requisition submitted.
2	Brundamal-Jharsuguda- Fly over connection for joining down line (6.6 km)	296.51	2009-10	75.99	59.8821	Commissioned: NIL Balance: 6.6 km Contract awarded on 07.02.2024 and works are in progress Viaduct – 1: All Pile casting completed. Viaduct – 2: Pile casting in progress.
3	Kirandul –Jagdalpur Doubling (150 Km) as Deposit work (PPP) of NMDC.	1798.00	2011-12	132	120.80	Commissioned: Jagdalpur – Kamlur (118.71 km) Bacheli-Kirandul (9.143 km) Balance: Kamlur – Bhansi (12.428 km) Bhansi-Bacheli (9.546 km)

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
4	Bhadrak-Nergundi 3rd Line (92 km)	1284.39	2012-13	141.54	172.50	Commissioned: Kapilas Rd. - Salegaon (4.30 km) Kapilas Rd. - Nergundi (4.20 km) Haridaspur - Byree (16.80 km) Ranital link Jn. Cabin-Bhadrak (5.05 km) Jakhapura- Jajpur Keonjhar Rd. (7.8 km) Jajpur Keonjhar Rd- Baitarni (11.635 km) Completed (Engine Rolling done) Balance: Kapilas Rd.- Byree (10.50 km) Baitarni Rd.- Kendupada (16.385 km) Kendupada- Boudpur (8.99 km) Bhadrak-Boudpur (6.531 Km)
5	Jagdarpur-Koraput (106 km)	1547.38	2015-16	97.11	130.55	Commissioned: Koraput Jn. - Manabar (6.83 km) Maligura - Jagdarpur (78.43 km) Manabar - Jarati (9.21 km) Balance: Jarati - Maligura- (11.405 km)
6	Jarapada-Budhapank with flyover at Talcher Road 3 rd & 4 th line (101 Km)	810.02	2015-16	174.33	91.94	Commissioned: Budhapank -Talcher(NTPC) 3rd line (8.8 km) Budhapank - Talcher Rd. 4th line (6.870 km) Talcher Rd.- Talcher 4th line (6.50 km)-Engine Rolling done Balance: Talcher Rd.- Chainpall flyover (4.00km) Jarapada-Kerejanga 3rd & 4th line(2x 9.99km) Kerejanga - Angul 3rd & 4th line(2x 13.50km) Angul- Talcher Rd. (2x 12km)

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
7	Budhapank-Salegaon via Rajathgarh 3rd & 4th line (170 Km)	2022.75	2015-16	268.20	327.11	Commissioned: Salegaon – Charbatia (2x4.93 km) Charbatia-Gurudijhatia (2x8.09km) Gurudijhatia-Machhapur (2x6.99 km) Machhapur – Rajathgarh(2x2.954 km) Dhenkanal – Sadashivpur(2x10.89 km) Sadashivpur - Hindol Road (2x9.42 km) Hindol Road-Meramundali(2x13.64 km) Balance: Rajathgarh-Joranda Road(2x11.85 km) Joranda Road- Dhenkanal(2x8.4 km) Meramundali-Budhapank (2x7.98km)
8	Kottavalasa-Koraput (190.00 Km)	2499.71	2015-16	357.60	230.09	Commissioned: Kottavalasa - Boddavara (33.26 km) Padua – Suku (41.58 km) Gorapur- Simliguda(21.64 Km) Darliput-Gorapur(12.65Km) Padua-Darliput (9.77 Km) Koraput-Suku (11.16 Km) Shimliguda-Karakavalsa Balance: Karkavalsa-Borruguhal(11.256km) Sivalingapuram-Borruguhal(27.54 Km) Boddavara-Sivalingapuram (12.07 Km)

SL No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
9	Koraput –Singapur Rd (164.56 Km)	2361.74	2015-16	371.36	295.09	Commissioned: Koraput - Baiguda (33.50 km) Singaram – Tikri (8.925 Km) LakshmipurRd.-Singaram(12.83 Km) Baiguda - Kakirigumma (12.43 km) Completed (Engine Rolling done) Balance: Kakirigumma-LakshmipurRd.(15.425 km) Singapur Rd.- Keutiguda (10.460 Km) Keutiguda- Sikarpai (15.625 Km) Sikarpai- Bhalumaska (10.397 Km) Tikri- Rouli (12.435 Km) Rouli- Lelligumma (16.64 Km) Lelligumma-Bhalumaska(15.938 Km)
10	Sason – Sarla 3 rd & 4 th line (16 km)	252.18	2022-23	49.17	71.72	Commissioned: NIL Balance: (2 x 8 km) 20A notification published on 10.09.2024 and 20E notification published for all the 7 villages.
11	Duvvada – Simhachalam North 3 rd & 4 th line (20.543 km)	302.25	2023-24	62.58	216.68	Commissioned: NIL Balance: 20.54 km Work is in progress.
12	Vishakhapatnam – Gopalpatnam 3 rd & 4 th line (15.31 km)	159.47	2022-23	35.76	24.90	Commissioned: NIL Balance: 15.31 km Work is in progress.
13	Vadlapudi – Gate Jn. cabin 3 rd & 4 th line including Tie line between Gangavaram Port – Vishakhapatnam steel plant (12.04 km)	154.28	2022-23(DPR sanctioned on Apr'23)	52.74	51.92	Commissioned: NIL Balance: 12.04 km Engine rolling done for 3 rd line of vadlapudi- Gate Jn. Section on 31.03.2026. Work is in progress.

2

12

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
14	Ore exchange complex – Simhachalam North doubling (5.22 km)	81.22	2022-23	27.47	12.49	Commissioned: NIL Balance: 5.22 km Work is in progress.
15	Siju – Paradeep flyover (7 km)	200.77	2023-24	44.70	58.831	Commissioned: NIL Balance: 7 km 20A Gazette notification issued on 18.09.24 for Bagadia Village and for balance 02 villages (Siju & Jhimani) Gazette notification issued in 28.04.2025. Verification has been completed by Tahasildar/Kujang (CALA) for issue of 20E notification. 20E Gazette notification published.
16	Bypass line from Rahenbata in RV line to Sikir in JT line (12.65 km)	143.20	2022-23	20.56	9.569	Commissioned: NIL Balance: 12.65 km Station building work is in progress. Center line alignment completed. Boundary fixation and jungle cleaning completed for 2 village. Earthwork formation in progress.
17	Flyover at Haridaspur (4.73 km)	143.20	2023-24	67.05	11.53	Commissioned: NIL Balance: 4.73 km 20A & 20E Gazette notification published. Construction of Major bridge work is in progress.
18	Flyover taking off between Pendurti and Simhachalam North (SCMN) on up line connecting VSPS lines at SCMN to avoid surface crossing at SCMN. (7.14 Km)	183.65	2023-24	80.46	10.0506	Commissioned: NIL Balance: 7.14 km Work is in progress.
19	Kottavalasa – Vizianagaram 4th line (34.70 km)	492.93	2023-24	89.40	5.203	Commissioned: NIL Balance: 34.7 km 20A Gazette notification for all 21 villages issued. Construction work is in progress.

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
20	Paradeep – Badabandha 3 rd & 4 th line (18.51 km)	300.15	2023-24	125.72	12.9255	Commissioned: NIL Balance: 18.51 km Preliminary works such soil testing, cable tracing, Pipe line shifting etc started.
21	Nergundi – Barang & Khurda Rd. – Vizianagaram 3 rd line (385 km)	4962.87	2023-24	491.70	31.4571	Commissioned: NIL Balance: 385 km E-gazette notification for 20A of Tangi Tahasil published on 12.12.2025 and 20 D hearing of Tangi Tehsil done on 19.02.2026. Land Acquisition tender opened on 23.01.26. Tc under process.
22	Flyover from Sambalpur city end to connect the DN grid of Sarla to avoid surface crossing (4.66 km)	272.64	2023-24	43.80	33.26	Commissioned: NIL Balance: 4.66 km 20A Gazette Notification has been issued on 11.02.2025. 20E notification published in paper 15.10.25
23	MCRL- Inner corridor Ph-I doubling (10.93 km)	151.56	2023-24	89.40	13.30	Commissioned: NIL Balance: 10.93 km 15 nos. minor bridge completed out of 17 and Construction of major bridge work in progress.
24	Flyover at Khurda Rd(7.41Km)	191.87	2024-25	25.03	0.1251	Commissioned: NIL Balance: 7.41 km Land acquisition schedule verification completed. Pvt. Land schedule is submitted for publication of 20A notification. 20A Gazette notification published on 12.11.2025.
25	Flyover at Titlagarh(8.11Km)	183.89	2024-25	17.88	0.0894	Commissioned: NIL Balance: 8.11 km 20A gazette notification issued.Tender for Earth work, Minor Bridge , Major Bridge & P-way linking is under preparation on EPC mode.

2

Ka

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
26	Sambalpur City - Samalpur flyover(8.10 Km)	288.61	2024-25	80.46	61.40	Commissioned: NIL Balance: 8.10 km Private Land Schedule submitted to competent authority for LA verification. 20A Gazette Notification has been issued on 16.07.2025. 20E notification published on 27.11.2025.
27	Flyover bypassing upstream traffic coming from RV line & merging with loop line at Singapur Road(5.5 Km)	239.83	2024-25	0.894	0.5481	Commissioned: NIL Balance: 5.5 km 20A Gazette notification published for 2 villages (11.698 Ac.) on Dt. 26.11.2025. 20E Gazette notification issued for 2 villages (Area 11.678Ac.) on dt. 18.02.2026.
28	Sambalpur City – Jarapada 3 rd & 4 th line (2x127.2Km)	3573.64	2025-26	6.05	35.839	Commissioned: NIL Balance: 2x127.2Km km For Pvt. Land (Angul distt.): 20 A Gazette notification for 29 village (46.582Ac.) has been issued on 13.12.25,26.12.25 & 12.02.26 and publication of balance 11 villages are under process. (Sambalpur distt.): 20 A Gazette notification for 43 village (107.381 Ac.) has been issued on 04.11.25,19.12.25,21.02.26 & 13.02.26. Govt. land schedules & forest land schedules are under preparation.
29	Sarla – Sambalpur City Doubling (3.65 Km)	52.49	2024-25	0.00	0.00	Commissioned: NIL Balance: 3.65 km
30	Flyover from Rajathgarh to Machhapur (Rajathgarh to Radhakishorepur 5.77 Km and Radhakishorepur to Machhapur 5.12 Km) (Total 10.89 Km)	268.92	2024-25	0.499	0.0065	Commissioned: NIL Balance: 10.89 km Land acquisition is in progress. E-gazette notification has already been published as Special Project.
31	3rd & 4th line between Simhachalam North & Gopalpatnam (2.64 Km)	129.25	2024-25	0.0001	0.0017	Commissioned: NIL Balance: 2.64 km Land acquisition in progress. Verification of Private land is in

						progress
SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
32	Jharsuguda – Sason 3rd and 4th line (70 km)	1113.34	2025-26	0.0001	0.1157	Commissioned: NIL Balance: 70.00 km Gazette notification published on 10.09.24 and 20E Gazette notification published on 28.05.25. Tender opened and it is under scrutiny.
33	Cuttack – Nergundi 4th line along with Rail flyover at Nergundi (15.99 Km)	758.64	2025-26	0.0001	0.00	Commissioned: NIL Balance: 15.99 km Land Acquisition and field verification in progress.
34	4th line between Ranital jn. Cabin to Bhadrak station (3.87 Km)	138.64	2025-26	0.0001	0.00	Commissioned: NIL Balance: 3.87 km Land Acquisition and field verification in progress. Tender opened and awarded for construction work.

2

(Kw)

Traffic Facility Works

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
1	Khurda Road – Yard Remodelling	23.39	2000-01	0.0001	0.00	Yard remodelling along with RRI working completed and commissioned on 14.6.2012. CR under preparation.
2	Handapa-Longer loop for long haul train operation.	7.02	2015-16	0.100	0.00	The work sanctioned in 2015-16. Line commissioned on 28.06.2021. Track handed over to open line on 30.09.21. The final bill is under process for passing.
3	SCMN and Gopalpatnam - Yard remodelling for removal of diamond crossing	82.20	2009-10	25.43	13.1248	ESP & SIP are approved. Work pending in SCMN yard only. Simhachalam North work are in Two phases : Ph-I completed (removal of 1 Diamond xing along with minor yard modification). Yard modification of Simhachalam North (Phase-II) with EI is under progress. P-way work: 400m track laying completed Xing sleeper insertion of one point in progress.
4	Mancheswar – Rail connectivity from proposed MCS coaching complex to future line no. 1 of Bhubaneswar new station.	43.83	2018-19	8.73	15.1553	LOA issued on 30.07.2024.95 piles casted out of 140. Ground improvement under process .Side drain work completed. Earthwork under progress.
5	Removal of PSR at CTC Yard	34.065	2024-25	1.00	0.00	It is proposed that work will be executed along with 3rd line connectivity to CTC junction from HWH end.

2

R

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
6	Feasibility Study Report (FSR) for Holding yard beyond Balaram Yard	0.4258	2024-25	0.42	0.00	Feasibility study is being carried out through quotation and submitted to Division for approval.
7	Extension of Dead End of R/5 at SLRA upto SBPY	52.49	2024-25	3.00	0.00	Tender for Earthwork and bridges has been floated. Contract awarded and earthwork is in progress.
8	Jarati-Malligura: Yard modifications for Twin Single Line working in Jarati-Malligura section of Waltair division of ECoR	25.33	2024-25	0.30	2.0632	ESP under preparation. JRT goomties modification to accommodate extra hardware is completed. New distributed EI will be provided at JRT & New EI at MVG to minimize the NI duration, however new relay room and end goomties to be constructed at MVG. Goomty to goomty power cables and OFC cables laying completed to accommodate TSL works at JRT. Indents placed for cables. POs have been issued. Some materials received and payment made.
9	Similiguda-Karakavalasa: Yard modifications for Twin Single Line working in Similiguda-Karakavalasa section of Waltair divis	28.50	2024-25	0.00	2.94	Indents placed for cables.
10	Radhakishorepur - Provision of one additional loop line at RQP Station in DN side	11.58	2025-26	0.0001	0.00	Detailed estimate is under preparation.
11	Sukinda road~Two additional Goods loop at SKND for placement of half rakes.	31.0274	2025-26	0.0001	0.00	Detailed estimate is under preparation.
12	Development of new crossing station at Pathapatnam between NWP-PLH section	22.82	2025-26	0.0001	0.00	New work sanctioned on 15.04.2025. Survey work completed at site. Detailed Estimation finance vetting is under process and Tender floated.

2

(Ker)

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
13	Provision of two additional line at GBQ under (PB- 116# /NR/2024-2025)	20.32	2025-26	0.0001	0.00	Survey work completed. Tender schedule under preparation.
14	Naupada~~~PARLAKHEMUNDI~~~Development of new crossing station at TMB between NWP-PLH with two platforms	24.16	2024-25	0.011	0.00	Survey completed, ESP prepared & submitted for approval. Detailed Estimation finance vetting is under process and Tender floated, technical bid opened on 06.4.2026
15	Feasibility Study Report (FSR) for Holding yard between CTC - BRAG section.	0.1064	2024-25	0.10	0.00	Sanctioned on 03.10.2024. After feasibility study it is decided that the work is not required further and so, the work is dropped. to be deleted from IRPSM
16	Angul-Kerejanga Connectivity of dead end line of JSPL'A' Cabin to dead end of Balaram Siding line.	2.3259	2023-24	2.30	0.00	Engg. & OHE works completed. S&T work is also completed. CRS sanction is awaited.
17	Development of additional line at NML with new station building and additional PF and FOB	25.3708	2025-26	0.0001	0.00	Conceptual plan received from division on 22.01.2026. ESPs under preparation. NIT issued on 25.12.2025 along with tenders for NWP-VZM 3rd Line. Tender opened on 11.02.2026 under evaluation.
18	Provision of additional loop lines at PUN, KBM & KUK stations over WAT division	24.46	2025-26	0.00	0.00	New Work Sanctioned on 15.04.2025. Field survey has been done on 23.11.2025. NIT issued on 25.12.2025 along with tenders for NWP-VZM 3rd Line. Tender opened on 11.02.2026 and it is under evaluation.
19	Dusi~~~Standardization of CSLs of two lines along with provision of one common loop and goods handling line at DUSI	12.39	2025-26	0.00	0.00	New Work Sanctioned on 15.04.2025. Field survey has been done on 21.11.2025. ESPs under preparation. NIT issued on 25.12.2025 along with tenders for NWP-VZM 3rd Line. Tender opened on 11.02.2026 under evaluation.

2

R

SL. No	Name of Work	Sanctioned / Antici - pated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
20	Visakhapatnam Duvvada: Expansion of exchange yard of VDPD POH from 3 line to 7 lines	49.38	2024-25	0.00	0.00	Work Sanctioned on 06.02.25. The work is sanctioned for expansion of Exchange yard from 3 to 7 lines. Operating department requested for connectivity of this exchange yard to main line on VSPS end. Feasibility is examined and ESP under approval with division. Detailed estimate is under preparation.
21	Vizianagaram Modification of VZM yard to facilitate simultaneous movements along with up gradation of interlocking from Std.1 to Std.3 with EI	74.95	2024-25	0.0001	0.00	Work Sanctioned on 02.05.2025. South FOB & Master plan under approval of WAT division. NIT issued on 25.12.2025 along with tenders for NWP-VZM 3rd Line. Tender has been opened on 11.02.2026.
22	Development of new crossing station Sitapuram with 02 platforms and FOB between GNPR-PLH section	26.13	2025-26	0.0001	0.00	Work Sanctioned on 15.04.2025. Part estimate for execution of survey works has been sanctioned by competent authority. Survey completed. Detailed Estimation finance vetting is under process and Tender floated.
23	Development of new crossing station at Bansidhara with 02 platforms with FOB between GNPR-PLH section.	24.22	2025-26	0.0001	0.00	Work Sanctioned on 15.04.2025. Survey work completed at site. Detailed Estimation finance vetting is under process and Tender floated, technical bid opened on dt. 06.04.2026.

SL No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (2025-26) (in Cr)	Present Status
24	PARLAKHEMUNDI-GUNUPUR Development of new crossing station at KNGR between PLH-GNPR with two platforms.	34.06	2025-26	0.0001	0.00	New work Sanctioned on 15.04.2025. Survey work completed at site. Detailed Estimation finance vetting is under process and Tender floated. Technical bid opened on dt.06.04.2026.
25	Development of new crossing station at Tekkali with 02 platforms and FOB between NWP-PLH section	25.93	2025-26	0.0001	0.00	New work Sanctioned on 15.04.2025. Survey work completed at site. Detailed Estimation finance vetting is under process and Tender floated. Technical bid opened on dt.06.04.2026.

2

②

Road over Bridges (PH-30)

1. Total no. of ROB works: 20
2. No. of ROBs completed: 10
3. No. of ROBs where Railway portion completed & approaches in progress: 05
4. No. of ROBs where both Railway portion & approaches in progress: 05
5. No. of ROBs where work yet to commence: Nil

Bridge works, Tunnel works and approaches

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (in Cr) (2025-26)	Present Status
1	Rebuilding of Major bridge no. 588 DN between Theruvali (THV) and Singapur Rd. (SPRD) stations of SBP division.	47.65	2022-23	2.0	2.3208	GAD, L-section and Structural design was approved. Work in progress-A1, P1,P2, A2 upto bed block completed. P.Way skeleton linking completed. 1x18.3m girder reached site and 2x76.2m girders works are in progress at Fabrication plant.




Workshop including Production Units

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (in Cr) (2025-26)	Present Status
1	Mancheswar - Integrated Washing Pit Lines (2 Nos.)	40.87	2010-11	8.00	4.9687	Two storied service building and their electrification work completed. Two nos. underground water reservoir & Pit line structural work 100% completed. Compressor room, panel room, sub station/ transformer yard completed. Track supporting columns for IPL-completed. Water supply to IPL- completed. IPL Beam- completed Main drain & Rail linking Work Completed. Mast erection & Street light cable laying work completed. OHE work is in progress.
2	Kantabanji-Wagon POH workshop of 200 Nos capacity at Kantabanji	287.47	2023-24	3.00	0.0	Tender has been awarded on 07.01.2026 and site office plan has been approved.
3	Kalahandi -Setting up of Electrical Loco POH Workshop.	369.78	2017-18	0.01	0.0001	Land acquisition & forest clearance in progress. Requirement of land has been revised & land acquisition is in progress. The project declared as Special Railway Project & gazette notification issued of CALA on 17.2.25.

2

(Kantabanji)

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (in Cr) (2025-26)	Present Status
4	Malatipatpur-Setting up of infrastructural facilities for Vande Bharat Express Major Maintenance Depot at MLT	266.63	2023-24	30.00	0.2283	The connectivity between MLT to Puri will be taken up subsequently. Tender opened for workshop portion and under finalization. Alteration of MLT to ESP is under approval at division.
5	Paradeep~Augmentation of facilities on Route No.-32 & 33 and Extension of ROH Shed/PRDP	26.85	2024-25	1.00	0.00	Drawing and detailed estimate are under preparation.
6	Mancheswar (CRW) - Construction of POH shop for MEMU coaches at Carriage Repair Workshop, Mancheswar, PHASE-1	52.032	2021-22	12.01	9.9024	Detailed estimate on 27.07.2023. Engg: LOA issued on 10.06.2024. (i) Memu shed:- 1 & 2 Grid - AA',BCD, EE' - Anchor bolt fixing completed & column work up to Plinth level completed and Backfilling in progress. (ii) service building: Floor RCC concrete completed & column concrete up to slab bottom level & Ground floor slab shuttering work in progress. (iii) AC shop conidial Shll, Bogie shop & Corrosion shop Conidial Shell -Column concrete up to haunch level completed.
7	Trip shed for Electrical Locos at DYD R/1 of WMY, Visakhapatnam.(Phase-1)	19.91	2024-25	0.01	0.00	Detailed estimate sanctioned on 29.11.2025. ESP & structural drawing are under preparation.
8	Construction of 200M length of cover shed with 150M Pit at Stripping yard and pit line near paint booth for NTXR examination at WRWS/VDPD	22.36	2024-25	2.40	1.97	Composite tenders for Civil & Electrical portion of contract awarded. Soil testing for SBC done. second Inspection pit line in paint booth is completed. 200 meters cover shed :100/102 columns erected. Pit earthwork 150/150m completed, PCC 90/150m, wall concrete of 60/150m done. Bogie washing shed completed.

2

(K)

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (in Cr) (2025-26)	Present Status
9	Improvement ,augmentation & replacement of old infrastructure at CRW mancheswar for POH of LHB coaches.	47.77	2020-21	10.00	0.00	Service building of AC shop, Admin Bldg- finishing work in progress.Rest room- 1st floor painting & elect. wiring work in progress and 2nd floor slab casting under progress.Store shed I & II - Painting work & Structural fabrication work on progress. Substation building- Rolling shutter & painting work in progress.Panel room - I - Painting work in progress .Store shed near AC shop beside (18x08m)-earth work on progress.
10	Baghuapal construction of ROH shed at BGPL.	50.76	2019-20	8.99	0.0699	ROH Shed: Shed work completed. Embedded track: raft casting 400M completed. Wheel lathe shed: Flooring & embedded track to be done. Track lying & connectivity to Wheel lathe shed & ROH shed yet to be started. Service Building: Finishing work & Electrification work going on. Boundary Wall 360M: 10M wall brickwork & cupping beam to be done. Electric Sub-station Building: Completed. Hume pipes installed. Installation of HT and LT pannel is in progress. SKND end S&T Goomty: Work completed. PEB work completed. G+1 finishing is in progress. Embedded track 75 mtr completed. M&P: Procurement of M&P
11	Baghuapal~Construction of CC Examination Facilities at BGPL.	62.03	2019-20	9.00	0.00	Earth excavation 1150M out of 1235M for CC examination line completed. Formation 400mtr completed. Service Building & OH Tank: PCC footing & Raft casting completed. Column casting work and Lintel works are in progress. Both side Yard connectivity, shunting neck: yard connectivity formation work started. Goomty construction started. Work on SKND end bridge No. 442A has started. 02 nos. of minor bridge completed.
12	Baghuapal : Construction of Electric Loco Shed of capacity 300 Electric Locomotives at Baghuapal of Khurda Road Division.	278.72	2024-25	0.01	0.00	Drawing & Detailed estimate are under preparation.

2

R

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (in Cr) (2025-26)	Present Status
13	Mancheswar Infrastructure development for reduction in POH cycle time of Rolling Stock at CRW/Mancheswar.	19.987	2024-25	8.00	0.00	Drawing & Detailed estimate are under preparation.

Customer amenities

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (in Cr) (2025-26)	Present Status
1	Major upgradation of Bhubaneswar station	308.00	2022-23	112.00	113.440	Work is in progress.
2	Provision of architectural and Technical Consultancy Work integrated re-development of Bhubaneswar New station.	0.28	2023-24	0.284	0.00	DPR preparation under progress.
3	Major upgradation of Puri station	161.51	2021-22	53.0818	20.2484	Work is in progress.
4	Major upgradation of Cuttack station	302.63	2021-22	40.00	58.2308	Work is in progress.
5	Major upgradation of Jajpur Keonjhar Road station (Phase-I)	42.56	2024-25	0.0010	0.00	Drawing and design is under finalization.

2

Ky

SL9. No	Name of Work	Sanctioned / Anticl - pated Cost (In Cr)	Year of sanction	Budget Grant for 2025-26 (In Cr)	Expenditure up to Mar'26 (In Cr) (2025-26) (In Cr)	Present Status
6	Major upgradation & Integrated Re-development of Sambalpur Railway station over SBP Division	347.51	2021-22	19.716	0.00	This work allotted to Construction on. 13.02.2024. Detailed Estimate sanctioned on 01.02.2024. Tender finalised and LAO issued on 19.09.2025. Raft for lift and FOB foundation completed. Excavation of foundation for Type-III & IV in progress.
7	Major Redevelopment of Rayagada station and associate works.	41.02	2024-25	1.00	0.10	Railway Board has sanctioned the project under umbrella work. Work is in progress.
8	Major upgradation of Bhadrak station (Phase-1)	43.30	2024-25	1.00	0.00	Detail estimate under process. Tender invited and tender opened on 06.03.2026.
9	Proposed upgradation of Sakhigopal Rly station in connection with Amrit Bharat Scheme.	49.00	2023-24	0.60	0.00	Sakhigopal station revised GAD uploaded in E-das and GAD finalized by division on 29.12.25. Earthwork in filling in station area in progress. Soil exploration done for building structural design.

8

(K)

Other Specified Works

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (in Cr) (2025-26) (in Cr)	Present Status
1	Setting up of new Rayagada Division	104.45	2024-25	10.0	16.599	The work for setting up new Rayagada division was sanctioned by Railway Board on 02.08.2024. Conceptual drawings approved for RGDA division. Detailed estimate was sanctioned on 23.10.2024. Contract for DRM office complex and other facilities for New Rayagada division was awarded on 16.12.2024. DRM office-foundation completed and plinth beam work in progress. DRM & ADRM bungalow-Ground floor & first floor slab casting with brick work completed. Finishing work in progress.
2	Creation of New South Coast Railway Zone at Visakhapatnam.	183.57	2020-21	15.0	32.30	SCoR Zone: Part estimate sanctioned for preliminary works. Contract has been awarded for preliminary works i.e. Survey, Preparation of conceptual drawings etc. Approach road work. Culvert, & drain work in progress. Construction of Boundary wall & Retaining wall is in progress.

8

(K)

Training / HRD

SL. No	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Budget Grant for 2025-26 (in Cr)	Expenditure up to Mar'26 (in Cr) (2025-26) (in Cr)	Present Status
1	Multidisciplinary training centre at Khurda Road.	26.46	2010-11	0.0610	0	Tender refloated on 28.11.2025 & opened on 06.02.2026. TC under progress.

S

K