

## DETAILS OF ONGOING PROJECTS UNDER E.Co.Rly (Construction Organization)

**June'2016. ( Fig. in Crores)**

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
<b>New Lines</b>								
1	11	Khurda Rd - Bolangir new B.G. line (290 km)	3004.90	1994-95	572.564	240.00	35.763	<p><b>Khurda Road – Begunia (32.50 Km): Commissioned on 16.7.2015.</b></p> <p><b>Begunia – RajaSunakhala (9.50 Kms): Commissioned on 03.11.2015.</b></p> <p>RajSunakhala- Bolagarh(12.80 Km): Earthwork, bridge works and Ballast supply completed. Track linking is in progress.</p> <p>Bolagarh- Nayagarh(11.30 Km): Earthwork, bridge works and Ballast supply are in progress.</p> <p>Nayagarh- Km 80 (13.5 Km): Earthwork and bridge works in progress.</p> <p>Bhainsapalli - Bolangir(14.97 Km): Earth work &amp; bridge works is in progress. Land acquisition is in progress for the balance portion.</p>

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
2	11	Talcher-Bimlagarh new line (154 km)	811.36	2003-04	247.502	150.00	23.891	<p>Km: 0 to Km 20: Earth work and bridge works are in progress.</p> <p>Land acquisition is in progress. Acquired 337.709 Acres out of 1845.31 Acres.</p> <p><b>Pvt. Land:</b> land handed over from Km.0-43.55 (except Km.33.44 to 36.17). Application submitted for land acquisition from Km.0 – 150km.</p> <p><b>Govt. land:</b> a) working permission given from Km.0 to 43.5. b) Alienation proposal sent from Km.43.5 to 82.65. c) Alienation proposal for balance portion is being processed.</p> <p><b>Forest land:</b> a) from km 0 to km 25, stage II received. Tree cutting in progress. b) From Km.25 to 149.78 under process for diversion proposal.</p>

## Doubling Projects

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
1	15	Simhachalam North - Gopalpatnam Doubling of bypass line (2.07 Km)	23.33	2011-12	21.6296	4.24	0.1198	Commissioned on 13.7.2013. SCMN Yard remodeling work is in progress.
2	15	Sambalpur - Talcher Doubling (174.11 Km)	1111.99	2010-11	168.297	220.00	49.694	<b>Handapa-Boinda(7.70Km):</b> Section commissioned on 12.01.2016.  Tender for execution of earth work, minor bridges has been awarded and the work is in progress.
3	15	Brundamal-Jharsuguda-Fly over connection for joining down line. (4.340 kms) .	94.06	2009-10	0.7767	12.50	0.00	FLS completed. Plan & section has been Sent to SER/SECR for in principal approval. However, SER has given contract to RITES for master plan of JSG yard and only on completion of the master plan and connection, the alignment will be finalized. Further action for processing land acquisition will start thereafter.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16(16-17) (in Cr)	Present Status
4	15	Kirandul –Jagdalpur Doubling (150 Km) as Deposit work (PPP) of NMDC.	1160.83	2010-11	181.925	120.00	25.003	<p><b>Phase-I: Jagadalpur- Silkjhor(45.5Km):</b> Earth work &amp; bridge works, ballast supply and track linking in progress.</p> <p><b>Jagadalpur-Kumarmaranga-Tokopal (17.0Km)</b> 2 block sections: Commissioned on 30.4.2016</p> <p><b>Phase-II: Kirandul-Gidam (52.288Km):</b> Earth work and bridge works are in progress in reach-I , i.e.Gidam- Dantewada- Kamlur (17.3Km).</p> <p><b>Phase-III: Gidam-Silkjhor( 52.734Km):</b> Part Tenders for earth work, minor bridges, major bridges, Station Bldg. &amp; allied works awarded. Execution of Earth work and minor bridges in progress.</p>

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16(16-17) (in Cr)	Present Status
5	15	<b>Bhadrak-Nergundi 3rd Line (80 kms )</b>	810.28	2012-13	3.051	<b>135.00</b>	<b>0.912</b>	<p>Detailed Estimate has been sanctioned by Rly Board on 27-10-2015 for Rs. 810.28 Cr.</p> <p><b>Present status:-</b>(i)The revised yard plans of Boudpur, Kenduapada, Manjuri Road, Baitarni Road, Korai &amp; Jajpur Keonjhar Road has been approved by CGE/BBS</p> <p>(ii) Consultant has been appointed for financial &amp; technical feasibility of the project who have submitted the inspection report, L-section, alignment, plan &amp; general features of the project with financial analysis. (iii)The consultant has been appointed for flyover between Byree-Kapilas &amp; this portion of work along with Kapilas Road-Salegoan Doubling &amp; Kapilas Road-Nergundi 3rd line to be taken up by Rlys.</p> <p>(iv) As approved by GM/ECOR, the work of 3rd line between Byree-Bhadrak (68 Km) will be taken up on annuity basis for which RFQ &amp; RFP documents approved by Rly. Board. Notice for RFQ has been issued on 19.02.16 and opened on 07.06.16.</p> <p><b>Tender position:-</b>i) Tender for Earth work &amp; minor bridges for Kapilas Road-Salegaon doubling and 3rd line bet. Byree-Kapilas Road has been opened.</p> <p>(ii) Kapilas Road-Salegaon:-Tender for ballast supply, P.Way linking &amp; for building work opened .</p>

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16(16-17) (in Cr)	Present Status
6	RE	Samalpur-Angul (156 Kms) RE	238.03	2012-13	70.797	85.01	11.7159	<p><b>Part-I: Angul to Bamur (70 Kms) -:</b>            Angul-Kerjang commissioned on 04.9.15.            Kerejanga-Boinda commissioned on 23.5.16. Other portion works in progress.</p> <p><b>Part- II: Bamur to Sambalpur( 86.56 Kms)</b>            : Tender for OHE awarded on 21.01.2015.            Works are in progress.</p>

**DOUBLING Work sanctioned in pink book 2015-16.**

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17 in Cr)	Present Status
1	15	Jagdarpur-Koraput (110km)	935.00	2015-16	0	120.00	0	<p><b>Status of Estimates:</b> Detailed Estimate sanctioned by Railway Board vide Lr No.2015/W-II/DL/DPR/CCEA/40 (Pt.) Dt.4/8-12-2015 for Rs.1547.38 Cr.</p> <p><b>Status of Tenders:</b></p> <p>(i)Tender for Earthwork in formation, Minor Bridges, Protection works from Km.295.3 to Km.263.3 (32Km section) awarded on 04.5.2016.</p> <p>(ii)Another tender for execution of Earthwork in formation ,Minor Bridges, Protection works and other Allied works from Km 263.30 to Km 223.5 (39.8Km) of Kotpar Road (Ex) –Chatariput (in) awarded on 23.6.2016.</p> <p>(iii)PMC Tender of value Rs. 2,56,02,726/- for above two tenders have been opened on 10.6.2016 but no offer received, re-invited &amp; to be opened on 29.7.2016.</p> <p>(iv) FLS Tender from Km 189.9 to Km.224.3 has been awarded on 19.2.2016.</p> <p>(v)Tender for construction of Major Br. No. 832 at Km 291/13-15 to be opened on 26.7.2016.</p> <p><b>Any other information of the project:</b> Work commenced in JDB-NKX Section.</p>

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16(16-17) (in Cr)	Present Status
2	15	Jarpadda-Budhapank with flyover at Talcher Road 3 <sup>rd</sup> & 4 <sup>th</sup> line(133Km)	2000.00	2015-16	0	200.00	0.8421	<p><b>Status of Tenders:</b> Detailed Estimate sanctioned by Railway Board vide Lr No.2015/W-II/DL/DPR/CCEA/40 Dt.18-11-2015 for Rs.701.61Cr.</p> <p><b>Status of Tenders:</b> Tender for execution of Earthwork, Minor Bridges and other Allied works from Km 525.133 to Km 483.047 i.e. 35.5 Km -3rd line and 42.0 Km – 4th line Approx excluding fly over portion of value Rs.109.27 Cr awarded on 28.03.16.</p> <p>Contract for FLS including soil exploration awarded on dt.22.09.15.</p> <p><b>Any other information of the project:</b> Work commenced. E/work in banking in progress.</p>
3	15	Budhapank-Salegaon via Rajatgarh 3 <sup>rd</sup> & 4 <sup>th</sup> line (100Km)	1500.00	2015-16	0	170.00	1.1091	<p><b>Status of Tenders:</b> Detailed Estimate sanctioned by Railway Board vide Lr No.2015/W-II/DL/DPR/CCEA/40 (Pt.) Dt.4/8-12-2015 for Rs.1172.92Cr.</p> <p><b>Status of Tenders:</b> Tender for execution of Earthwork, Minor Bridges and other Allied works from Km 483.047 to Km 398.166 i.e. 85 Km for 3rd line and 85 Km for 4th line opened on dt.15.12.2015 and awarded on 08.4.2016.Contract for FLS including soil exploration awarded on dt.22.09.15.</p> <p><b>Any other information of the project:</b> Work commenced. E/work in banking in progress.</p>



SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16(16-17) (in Cr)	Present Status
4	15	Kottavalasa-Koraput (189.0Km)	2065.00	2015-16	0	350.00	0	<p><b>Status of Estimates:</b> Detailed Estimate sanctioned by Railway Board vide Lr. No. 2015/W-II/DL/DPR/CCEA/40 (Pt.) Dt.4/8-12-2015 for Rs.2499.71Cr.</p> <p><b>Status of Tenders:</b></p> <p>(i)Tender for execution of Earthwork in formation ,Minor Bridges, Protection works and other Allied works from KTV to S.Kota i.e. Km 0.000 to Km 26.800 (26.800 Km) awarded on 21.04.16.</p> <p>(ii)Tender for execution of Earthwork in formation, Minor Bridges, Protection works and other Allied works between Paduva-Suku (43.581Km) awarded on dt.12.01.16.</p> <p>(iii)Tender for carrying out FLS in the balance portion has been floated; a negotiation held on 23.4.2016 and tender is under finalization.</p> <p><b>(a) Paduva-Suku Section(43.58 Km) :</b> L-Section for Suku-Paliba (7.5Km) approved. 30000 cum earth work done in Paliba-Suku (7.5Km) section.</p> <p><b>(b)KTV-S.Kota Section (27 Km) :</b> E/work in cutting between KTV-MMW started about 600 cum qty completed.</p>

7	15	Koraput – Singapur Rd (164Km)	1640.00	2015-16	0	39.00	0.9268	<p><b>Status of Estimates:</b> Detailed Estimate sanctioned by Railway Board vide Lr No.2015/W-II/DL/DPR/CCEA/40 (Pt.) Dt.4/8-12-2015 for Rs.2361.74Cr.</p> <p><b>Status of Tenders:</b></p> <p>(i)Tender for execution of Earthwork in formation ,Minor Bridges, Protection works and other Allied works from Km 0.000 to Km 34.500 (34.500 Km) including Tie line at Koraput end (1.5km) awarded on dt.20.01.16.</p> <p>(ii)FLS-Contract awarded for Baiguda-Singapur Road(132 Km) on 16.02.16 &amp; work in progress.</p> <p><b>Status of Works:</b></p> <p>Earthwork in Koraput – Baiguda section in pogress..</p>
---	----	-------------------------------	---------	---------	---	-------	--------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16(16-17) (in Cr)	Present Status
8	15	Khurda, Road Vizianagaram-Bypass(14Km)	100.00	2015-16	0	10.000	0.0028	<p><b>Bye-pass at Khurda Road (1.61Km):</b>  <b>Status of Tenders:</b> Detailed Estimate sanctioned by Railway Board vide Lr No.2015/W-II/ECOR/DL/DPR/37 Dt.20-12 -2015 for Rs.25.22 Cr.  <b>Status of Tenders:</b>            (i) Tender for Station Building work has been finalized.            (ii) Tenders for Earthwork, Minor Bridges and P. Way works have been finalized. Work has been started  <b>Status of works:</b>            (i) 7000 cum of Earth work has been done in this month with this cumulative 15000 cum E/work has been done out of 75,000 Cum.            (ii) Requisition for Land Acquisition submitted on 31.3.2016.</p> <p><b>Vizianagaram Bye-pass-</b> This minor work is included in 3rd line DPR of VZM-SBP, as Bye-pass line is planned duly keeping sanctioned 3rd line between VZM-SBP and Bhadrak-Vizianagaram in consideration. The same advised to Bd's vide Lt.No.ECOR/C-I/BBS/DPR/VZM Bye- pass/97/2501 dt.18.06.15.</p>

## Construction of Road Over Bridges to Eliminate Level Crossings.

**June'2016. ( Fig. in Crores)**

SL. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
1	30	Chainpal ROB at Ch. 490.60 between Budhpank - Talcher on NH-23 in lieu of LC No.CT-79	19.4800	1999-2000	15.5769	2.00	0	<i>All works completed and commissioned in May'2015.</i>
2	30	Berhampur-Golanthra ROB in lieu of LC No. ML-313 Haldipadar Gate	10.7000	2000-01	11.0553	0.0200	0	<i>All works completed and commissioned in Feb'2014.</i>
3	30	Kantkapalli-Kottavalsa ROB in lieu of LC No.481(Tumkapalli gate)	7.7710	2002-03	5.8706	2.000	0	<i>All works completed and commissioned in Jan'2016.</i>
4	30	Titlagarh-Muribahal -ROB in lieu of LC No.159 at 201/14 Km	5.6035	2003-04	0	0.8000	0	1. Construction of Railway portion of diversion of road completed. 2. Shifting of LC to be done. CRS sanction for shifting of LC is obtained. Contract for Railway portion is awarded.

SL. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
5	30	Berhampur - Gopalpur Rd. Road Over Bridge in lieu of LC No.306	23.6000	2003-04	6.9846	2.0000	0.1408	Railway Portion Work is completed in Oct'15. Approach is being done by State Govt. Progress-40 %
6	30	Joranda Road-Dhenkanal-Haripur Rd ROB in lieu of LC No. CT-39 Good Shed gate	10.48	2005-06	13.1561	0.5200	0	<i>All works completed and commissioned in March'2016.</i>
7	30	Bobbill-Sitanagaram-ROB in lieu of LC No. -294 (RV-line)	9.45	2006-07	7.6862	0.9155	0	Railway portion Completed in Sept -2010.  Approach is being done by State Govt. Work is in progress. Progress- 90 %.
8	30	Gumada-Parvatipuram-ROB in lieu of LC No.RV -281	6.89	2006-07	5.8572	2.0000	0.00	Railway portion Completed in May -2010.  Approach is being done by State Govt. Work is in progress. Progress- 60 %.

SL. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
9	30	Palasa-Pundi Road Over bridge in lieu of level crossing No. ML-373 (Srikakulam district)	13.2300	2008-09	4.6657	2.0000	0	Railway portion Completed in November - 2014. Approach is being done by State Govt. Work is in progress. 50 % done.
10	30	Korukonda-Almanda Road Over bridge in lieu of level crossing No:ML-470	13.6200	2008-09	10.0381	2.0000	0	Railway portion Completed in December - 2014. Approach is being done by State Govt. Work is in progress. 50 % done.
11	30	Palasa-Pundi Road Over bridge in lieu of level crossing No:ML-376	10.6900	2008-09	9.9019	2.0000	0	Railway portion Completed in September - 2014. Approach Road work is also completed by State Govt. Ready for commissioning.
12	30	Bobbili-Donkinavalasa Road Over bridge in lieu of level crossing No:RV-306	10.9398	2008-09	8.0218	2.0000	0	<i>All works completed and commissioned in November'15.</i>

SL. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
13	30	Ponduru-Sigdam ROB in lieu of LC No.ML-438	13.176	2009-10	4.0908	2.0000	0	Railway portion Completed in May -2014. Approach work just commenced by State Govt.
14	30	At Sukinda Road Yard / Man Gobindapur - ROB in lieu of LC No.16.	11.3225	2009-10	5.0712	0.3600	0	Railway portion work completed in Dec'13. Approach portion is in progress by State Govt. Physical progress: 85 %
15	30	Dhenkanal - Sadasibpur ROB in lieu of LC No. CT-41	15.1716	2009-10	4.3583	0.1040	0	Railway portion work completed in August'2013. Approach Road work is in progress by State Govt. Progress: 25 %
16	30	Budhapank-Talcher ROB in lieu of LC No.CT-81	19.238	2009-10	8.5301	2.0000	0	Railway portion Work completed in May'15 Approach Road work is in progress by State Govt. Progress: 35 %

SL. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
17	30	Mancheswar-Bhubaneswar ROB in lieu of LC No.ML-187 (VSS Nagar, Near Royal College)	21.5378	2009-10	6.0561	2.0000	0	<i>All works completed and commissioned in November'15.</i>
18	30	Bhubaneswar-Retang ROB in lieu of LC No.ML-190 (Lingraj temple station)	14.9082	2009-10	7.8845	2.0000	0	Railway Portion Work completed in Aug'15  Approach Road work is in progress by State Govt. Progress: 40 % done.
19	30	Gangadharpur-Balugaon ROB in lieu of LC No.ML-254	17.1887	2009-10	14.6515	2.0000	0.3600	Railway Portion Work completed in March'16. Approach Road work is in progress by State Govt. Progress-5 %
20	30	Mancheswar-Bhubaneswar ROB in lieu of LC No.ML-186	22.2356	2009-10	0.7379	1.0000	0	Revised drawing submitted by State Govt. on the basis of Rly. Drawing. GAD submitted to CBE for approval.
21	30	Mancheswar-Bhubaneswar ROB in lieu of LC No.188 (Saheed Nagar)	14.7224	2009-10	4.4980	2.0000	0	Rly portion works completed in March'2014.  Approach Road work is in progress by State Govt. Progress: 40 % done.



Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
22	30	Jagannathpur-Berhampur ROB in lieu of LC No.ML-309	15.6693	2009-10	9.5898	2.0000	2.0000	Railway portion Completed in March - 2014.  .Approach work is yet to be started by State Govt.
23	30	Berhampur-Golanthra ROB in lieu of LC No. ML-312 Good Shed gate	16.2862	2009-10	12.6321	2.0000	0	Railway portion Completed in March - 2014.  Approach is being done by State Govt. Work is in progress. Progress-20 %.
24	ROB	Komatipalli-Gajapathinagaram ROB in lieu of LC No.RV 324	10.2590	2012-13	2.3908	2.000	0.2950	1. The part estimate for Railway portion sanctioned. 2. All the 28 piles including pile cap completed. Pier of P1, P2, CP1 & CP2 up to bed block level completed and 3 bed blocks cast. 3. Approach will be made by NHA.
25	30	Waltair Marshallin yard-Road over bridge in lieu of level crossing No. SP-5.	16.3268	2015-16	0	1.0000	0	Part detailed estimate for Rly. Portion sanctioned. Tender for ROB proper is being floated and proposed to be opened on 29.7.2016.

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
26	30	Cuttack-Kandarpur ROB in lieu of LC No. CP-2		2016-17	0	0.0500	0	Re-tracing of GAD is under approval of KUR Division.
27	30	Tapang-Palasa ROB in lieu of LC No. 219		2016-17	0	0.0500	0	Joint survey completed. Combined GAD is likely to be submitted by State Govt.
28	30	Birpurushottampur-Sakhigopal ROB in lieu of LC No. KP-27		2016-17	0	0.0500	0	Joint survey completed. Combined GAD is likely to be submitted by State Govt.
29	30	Kapilas Road-Nergundi ROB in lieu of LC No. 174.		2016-17	0	0.0500	0	Original tracing plan approved by State. Govt. & sent to Division for approval.
30	30	Kuttack-Paradeep ROB in lieu of LC No. CP- 9 at Km.424/13-15 between Kuttack-Kandarpur.		2016-17	0	0.0500	0	Re-tracing of GAD is under approval of KUR Division.

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
31	30	Jharsuguda-Brundamal ROB (1 No) in lieu of LC No. JT-1 & JT-2 at Sarbahal.		2016-17	0	0.0500	0	Part detailed estimate has been sanctioned by GM/ECOR/BBS. G T Investigation is in progress.
32	30	Sambalpur-Hirakud ROB in lieu of LC No. JT-26.		2016-17	0	0.0500	0	Part detailed estimate has been sanctioned by GM/ECOR/BBS. Open tender for G T Investigation is being floated.

### Traffic Facility

1	16	Kaniha - Electrification of National Thermal Power Corporation/ Kaniha siding at Talcher	27.8822	2010-11	14.1668	7.000	3.583	<p>OHE: 1212 mast foundations casted ( out of 1659), 1008 Masts erected out of ( 1394) &amp; 389 Brackets erected ( out of 1630 Nos.) 13 No Guy Rods erected out of 265 Nos. 8 shots wiring done out of 137 shots. OHE work for Y-connection to Lingaraj siding completed. EIG sent to HQ for approval on 16.6.2016.</p> <p>For balance work: Head room heights for 2 nos. ROBS at Km 12 &amp; 14 yet to be increased by NTPC.</p> <p>GS: Tender for Power line crossing HT, LT in between TLHR-NTPC / Kaniha awarded on 17.06.2013 by Railway. 16 Nos Drawings of crossing modifications at 16 locations are technically approved by CEE/ECOR</p> <p>LOA for PSI works both for Kaniha NTPC and TLHR-ANGL covering both the estimates issued on 15.10.15, work is in progress. The</p>
---	----	------------------------------------------------------------------------------------------	---------	---------	---------	-------	-------	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

								work of ANGL/SSP completed, EIG sanctioned and commissioned on 01.3.16 with 25 KV AC, single phase, 50Hz as regular measure. TSS at TLHD is under progress. PSI Work: - 89 Nos foundations casted out of 91, 73 mast erected out of 91 & 56 equipments erected out of 91 Nos at TLHD TSS.
2	16	<b>Chhatrapur - Electrification of Indian Rare Earth Ltd. Siding (15 Km)</b>	3.2820	2010-11	3.9226	3.488	0.0533	All OHE work from Chatrapur (exd) to IRE siding(end), total 12.747 TKM completed, EIG sanctioned on 26.02.16 & commissioned on 08.3.16 with 25 KV AC as regular measure SSP work in connection with power supply to OHE completed and commissioned on 02.6.2016.
3	16	<b>Simhachalam North and Gopalapatnam - yard remodelling for removal of diamond crossing.</b>	13.9423	2009-10	11.1676	1.339	0.1520	GPT: completed. SCMN: Work is in progress.
4	16	<b>Nergundi - Augmentation of R/6 &amp; R/7 with common loop facility and extension of platform &amp; pathway at Cuttack end.</b>	9.5705	2010-11	8.5078	0.8965	0.0171	All works completed up to prior to pre N.I.  Elect : All works completed, except NI working which will be done during NI. S&T: Work scope revised due to commissioning of IBH between KNPR-NRG. SIP, RCC & FPD approved. Tender awarded on 14.4.2016(EI)

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
5	16	<b>Mancheswar: Development of goods shed with infrastructure &amp; lighting facility</b>	5.1800	2009-10	4.2166	0.300	0.0179	Work completed and handed over to open line.
6	16	<b>Handapa-Longer loop for long haul train operation</b>	4.47	2015-16	0	1.0000	0	Detailed estimate sent to Rly Board on 11.02.16 for sanction.

### Bridge Work (PH-32)

1	32	<b>Borraguhalu - Karakavalasa - Conversion of additional waterway of Br.No.303. (3x 4 x 3.25m RC Box (8m long) + 5 x 4 x 3.25m RC Box (12m long)</b>	4.5605	2000-01	3.7178	4.0000	0	The earlier contract was terminated after pushing of 58 m box length out of total 96 m due to no progress by the contractor. Revised scheme for balance work approved by CBE by pushing RCC box from other side. Accordingly, 2nd revised estimate costing Rs.784.78 lakhs submitted to Rly. Board on 11.9.15 for sanction. Sanction awaited.
---	----	------------------------------------------------------------------------------------------------------------------------------------------------------	--------	---------	--------	--------	---	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

## Workshop including Production Units ( PH-42 )

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
1	42	<b>Angul (Electric Loco Shed) - Augmentation of holding capacity from 100 AC locos to 150.</b>	22.1400	2011-12	14.2414	2.0000	0.0142	Engg. Work completed in July'2015. Electrical work: OHE work completed. GS work in progress. S&T: Tender under finalization.
2	42	<b>Bhubaneswar- Augmentation of Infrastructural facilities of coaching depot.</b>	10.849	2006-07	10.566	3.250	0.7588	Work completed and commissioned on 30.6.2016.
3	42	<b>Puri - Augmentation of coaching infrastructure</b>	16.5446	2006-07	4.0035	1.000	0	1. Two nos IPL & OH Tank commissioned. 2. IOH shed including Pit line commissioned. 3. Effluent treatment plant work in progress. TDC: 31.7.16
4	42	<b>Khurda Road- Maintenance facilities for main line electrical multiple units (15 rakes) (EMU)</b>	10.2820	2007-08	6.5167	4.000	0	Engg: Earth work partly done. Earlier Contract short closed due to non-removal of HT lines. Fresh tender to be floated after removal of obstruction. Revised estimate at a cost of Rs. 18.69 Crs. has been submitted to Board on 27.11.2015 for sanction. OHE: Contract has been closed due to site not ready. Fresh tender will be floated.

								Elect (G): I) For 33 KV crossing revised estimate (32 lakhs) received from CESU. Amount deposited to CESU.
5	42	<b>Visakhapatnam Steel Plant Siding-Infrastructure for examination &amp; repair of Sick wagons</b>	3.0013	2007-08	2.6271	0.0400	0	All work including welding points on R/10 of FPY completed. Some financial liability against welding point work is to be discharged.
6	42	<b>MCS-Augmentation of periodical overhauling capacity for out turn of 150 coaches per month</b>	25.8149	2008-09	30.419 6	6.4546	0.4409	<p>Engg: Work against Detailed estimate completed. Work against Revised Estimate completed on 31.03.2016.</p> <p>Elect:- New Sub-Station work is in progress. Other works completed.</p> <p>M&amp;P:- Against pre-revised estimate, only two M&amp;P items are pending supply.</p> <p>Against revised estimate LOA issued by COFMOW for 6 items out of which 2 items received. PO issued by COS for 4 items out of which 2 items received in April 2016</p>
7	42	<b>Mancheswar - Integrated Washing Pit Lines ( 2 Nos.)</b>	15.2300	2010-11	2.2585	1.3500	1.2646	GAD approved. The combined estimate has been sanctioned on dt.24.06.14. Tender has been awarded for earth work and minor bridges. Work in progress. Revised estimate under process.

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
8	42	<b>Sitapalli-Setting up of wagon manufacturing Factory</b>	17.63	2012-13	0	0.0001	0.0000	Land is identified and under process for acquisition by Govt. of Odisha. The work is being done in PPP mode. Modalities are being finalized by Railway Board. Railway Board has been advised about Odisha Govt's willingness to provide Govt land free of cost. TDC-Not fixed
9	42	<b>Visakhapatnam Steel Plant - Enhancing routine overhauling capacity by 50 BOXN / BOY wagons and provision of pathway.</b>	3.356	2007-08	1.6311	-	-	Work completed. CR may drawn and work to be closed. Work deleted from Pink Book 2016-17.
10	42	<b>Visakhapatnam (Diesel Loco Shed)- Augmentation of shed for homing 100 HHP locomotives.</b>	53.14	2015-16	0	5.9500	0	Newly sanctioned work. GAD approved on 30.11.15. Detailed estimate prepared and is pending for finance vetting for want of Elect. Estimate.



Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
11	42	<b>RMUY/VSPS- Augmentation of sick line facilities to handle addl. Sick wagons due to increase in traffic.</b>	20.71	2015-16	0	0.5100	0	Newly sanctioned work. GAD approved. Detailed estimate sanctioned. Tender schedule under preparation.
12	42	<b>RYD Yard/Visakhapatnam-Carrying out NPOH &amp; 'C' Category repairs through Pink Book 2015-16</b>	17.78	2015-16	0	2.0400	0	Newly sanctioned work. GAD prepared and under Division approval.

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
13	42	<b>Angul (Electric Loco Shed)- augmentation of holding capacity from 150 AC locomotives to 200 AC locomotives.</b>	28.00	2015-16	0	0.7500	-	Newly sanctioned work. Detailed estimate is under preparation.
14	42	<b>Visakhapattnam (Electric Loco Shed)- Augumentation of for homing of 200 locos.</b>	19.56	2015-16		0.2000	0	Newly sanctioned work. GAD approved. Details estimate is sanctioned. Tender schedule is under preparation for floating tender.

### Staff quarters (PH-51)

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June' 16 (16-17) (in Cr)	Present Status
1	51	<b>Visakhapatnam-Ty-I-93,Ty-II-31,Ty-III-4 &amp; Ty-IV-8 units and Kottavalasa-Kirandul-Ty-I-9,Ty-II-5 &amp;Ty-IV-1 units</b>	9.1357	2007-08	5.0259	2.4200	0.0200	Sanctioned Ty.II, Ty.III and Ty.IV quarters completed. As decided by Open Line vide CE/Plg letter dated 27.01.2015, 65 units Ty.II Qtrs are to be constructed in lieu of 93 units sanctioned Ty. I Qtrs. Submission of revised estimate with material modification to Railway Board for sanction is under finance vetting. No further booking is anticipated during current year.
2	51	<b>VSKP- Replacement of Quarters, Ty-I-161 with new Ty-II-126 units</b>	7.685	2008-09	6.9301	1.1800	0.4156	42 units completed and handed over to Open Line. The work of 66 units was taken up for execution and On receipt of revised location plan from Division, contract awarded for 60 units on 03.06.2015 and work is in progress.

**Staff Amenities (PH-52)**

-

**Nil**

### Passenger Amenities (PH-53)

Sl. No	Plan Head	Name of Work	Estimated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 16 (in Cr)	Budget outlay for 2016-17 (in Cr)	Expenditure up to June'16 (16-17) (in Cr)	Present Status
1	53	<b>Puri - Renovation, improvement to architectural view &amp; circulating area, provision of modular shops and kota stone flooring</b>	6.3224	2007-08	10.648	0.1000	0.8969	All works completed.
2	53	<b>Bhadrak New Station Building (Ground Floor), High level platform, reservation counter &amp; extension of FOB</b>	5.8693	2012-13	1.1976	2.9000	0.0052	New work sanctioned in 2012-13. Yard plan /GAD approved. Detailed estimate sanctioned. Contract was awarded on 07.03.14 and work was started. However due to non availability of clear site contract closed. Fresh tender finalized. Site plan is under approval of Division.
<b>Other Specified Works(PH-64)</b>				-				Nil

EAST COAST RAILWAY

No.DCE/C/PIg/TDCs

Dt. 20.7.2016.

Sub: Updating Website of ECo Rly (Construction) Portion.

The East Coast Railway Web site updating is to be done quarterly. In this connection, the on-going projects status has been updated up to the end of June-2016 and enclosed here with for your approval please.

Therefore, it is requested to look in to the details given for each project/status of the project mentioned so that the same can be uploaded in ECoRly website which will be accessible to public.

Put up for approval please.

Dy.CE/C/PIg/BBS

CE/C/HQ/BBS

CE/C/I/BBS

CE/C/II/BBS

CE/C/III/BBS

CSTE/C/BBS

CEE/C/BBS

CAO/C/BBS

**CAO/Con/E.Co. RAILWAY**

	<b>CE/C-HQ ( Sri Sankarsan Nayak)</b>	<b>CE/C-I (Sri G.H.Victor Joseph)</b>	<b>CE/C-II (Sri N.S.Uikey)</b>	<b>CE/C-III (Sri A.K. Chaudhary)</b>	<b>CEE/C, CSTE/C,FA&amp; CAO &amp;Dy.COM/C -</b>
<b>1</b>	<b><u>Dy.CE/C/Plg: K.G.Agarwal</u></b> MCDO,Budget, RTI and other statements etc	<b><u>Dy.CE/C-I/VSKP:</u></b> GIZ-KRDL Ph.II Doubling (52.288 Km.), KTV-KRPU Doubling (190Km), staff Qtrs at VSKP, surveys etc	<b><u>Dy.CE/C-Design/BBS</u></b> <b><u>G.C.Naik</u></b> All design and Quality control issues .....	<b><u>Dy.CE/C-TP/BBS:</u></b> <b><u>C.R.Das</u></b> All Track procurement activity.....	
<b>2</b>	<b><u>Dy.CE/C-I BBS: S.K.Parida</u></b> Puri-Delong Doubling, works at BBS,MCS,Puri &BAM, 9ROBs etc	<b><u>Dy.CE/C-II/VSKP : T.M.Rao</u></b> JDB-KRPU Doubling (110Km),VZM Bypass (14Km), staff Qtrs at VSKP, surveys etc	<b><u>Dy.CE/C-JJKR: B.K.Sahoo</u></b> BHC- NRG 3rd line(80 Km.), SKND-JJKR Bypass line (10.5km)	<b><u>Dy.CE/C-SBP: Pradeep Kumar</u></b> Bamur- SBP Doubling (81. 65 Km.) of TLHR- SBP Project.	
<b>3</b>	<b><u>Dy.CE/C-II/BBS: S.K.Acharya</u></b> KUR-BLGR New line (0 to 112 Km.now)	<b><u>Dy.CE/C-III/VSKP: B. S.Rao</u></b> JDB-SZY Ph.I Doubling (45.5 Km.), SZY-GIZ Ph.III Doubling (52.73Km), KRPU-SPRD Doubling (164km), staff Qtrs at VSKP etc	<b><u>Dy.CE/C-III/BBS: R.K.Swain</u></b> TLHR-Bimlagarh New line ( 150 Km.), 1 ROB, Surveys etc.	<b><u>Dy.CE/C-ANGL:</u></b> <b><u>Niranjana Naik</u></b> TLHR-Bamur Doubling (89.0 Km.) of TLHR- SBP Project.	
<b>4</b>	<b><u>Dy.CE/C/BLGR:</u></b> <b><u>M.V.Satyanarayana</u></b> KUR-BLGR New line (289 to 112 Km.now)				

**East Coast Railway**

**Office of the  
Chief Admn. Officer/Con  
Bhubaneswar-23**

*No.CAO/Con/BBS/Webupdatation/10*

*Date: 28<sup>th</sup> Jan'2016*

**To  
Sr.System Manager(IT),  
E.Co.Railway, Bhubaneswar.**

**Sub: Submission of details of ongoing Railway projects under East Coast Railway, Construction Organization.**

For updating the existing East Coast Railway website, the status of ongoing Railway projects under Construction Organization of E.Co.Rly for the 3<sup>rd</sup> qtr. Ending, Dec' 2015 is enclosed herewith for necessary action at your end.

Encl: As above.

**Dy.Chief Engineer/Con/Plg  
Bhubaneswar**