

पूर्व तट रेलवे/East Coast Railway  
(निर्माण संगठन/Construction Organization)

For East Coast Railway Web Site updating of 1<sup>st</sup> Quarter April'2017 to June'2017(2017-18)

<b>DETAILS OF ONGOING PROJECTS UNDER E.Co.Rly (Construction Organization)</b>								
As on June'2017. ( Fig. in Crores)								
SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
<b>New Lines</b>								
1	11	<b>Khurda Rd - Bolangir New B.G. line (289 km)</b>	3004.90	1994-95	845.36	700.00	42.21	Khurda Road – Begunia (32.50 Km): Commissioned on 16.7.2015. Begunia – RajaSunakhala (9.50 Kms): Commissioned on 03.11.2015. RajSunakhala- Bolagarh(12.80 Km): Commissioned on 20.3.2017. Bolagarh- Nayagarh(11.30 Km): Commissioned on 19.6.2017. Nayagarh- Nuagaon (25.27 Km): Earthwork, RUB and minor bridge works in progress. Bhainsapalli - Bolangir(15.70 Km): Earth work, Minor bridges, RUB and Ballast supply works in progress.

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
2	11	Talcher-Bimlagarh New line (154 km)	1928.07	2003-04	439.19	250.00	20.65	Talcher- Sunakhani(20 Km): Earth work, major & minor bridges, RUBs works are in progress. Station Building at Sunakhani completed. Sunakhani-Samal-Parbil(17.50 Km): Earth work, major & minor bridge works are in progress. Land acquisition is in progress. 425.41 Acres acquired out of 2081.098 Acres.
3	11	Jeypore-Malkangiri New line (130 km)	2343.64	2016-17	0	79.00	0	DPR submitted to Rly. Board on 04.11.2016. Tender for final location survey opened on 06.01.2017 and under finalization.
4	11	Jeypore-Navarangpur New line (38 km)	747.91	2016-17	0	275.00	0	DPR sanctioned along with detailed estimate by Rly. Board on 03.07.2017. Final location survey is in progress.
5	11	Nuapada-Gunupur New Broad Gauge line up to Theruvali ( 79.15 Kms )	935.72	2017-18	0	1.00	0	DPR is under preparation

## Doubling Projects

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
1	15	Simhachalam North - Gopalpatnam Doubling of bypass line (2.07 Km)	23.33	2011-12	21.93	0.70	0.08	Line(2.07 Km) commissioned on 13.7.2013. Simhachalam North Yard remodeling to be done after NI.
2	15	Sambalpur - Talcher Doubling (174.11 Km)	1111.99	2010-11	488.26	340.30	54.08	Handapa - Boinda(7.70Km): Commissioned on 12.01.2016. Sargipalli-Handapa (14.20Km): Commissioned on 26.3.2017.  Other all sections work is in progress.
3	15	Brundamal-Jharsuguda-Fly over connection for joining down line. (4.340 kms ).	94.33	2009-10	1.54	8.80	0.54	FLS completed. Plan & section is under approval of H.Q (E.Co.R) and SER. Land acquisition documents submitted to Spl. LAO/Sambalpur.  Earth work and blanketing is in progress for about 3 Km between Brundamal-Jharsuguda Road.

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
4	15	Kirandul – Jagdalpur Doubling (150 Km) as Deposit work (PPP) of NMDC.	1160.83	2011-12	388.37	150.00	35.64	(a) Jagadalpur-Kumarmaranga-Tokopal (17.0Km): Commissioned on 30.4.2016 (b) Tokopal-Bodearapur (5.60Km): Commissioned on 22.4.2017 (c) Bodearapur-Dilimili(11.40 Km): Commissioned on 17.6.2017 (d) Dilimili-Silkjhor(11.20 Km): Commissioned on 03.5.2017 (e) Gidam-Dantewada(7.30 Km): Earth work & minor bridges completed. Ballast supply in progress. (f) Bacheli-Kirandul(9.00 Km): Earth work & minor bridges in progress. (g) Silkjhor-Kumarsodra(9.20 Km): Earth work and minor bridge work in progress. In other balance sections: Land acquisition and tendering in progress.
5	15	Bhadrak-Nergundi 3rd Line (80 kms )	843.04	2012-13	17.18	40.00	12.97	Progress of work: Kapilas Road-Salegaon(4.30 Km): Earth work, blanketing, minor bridges & ballast supply in progress.
6	35	Sambalpur-Angul (156 Kms) RE	281.74	2012-13	139.72	22.00	1.37	Part-I (OHE): Angul-Bamur(70 Rkm): Angul- Kerajang(14.39Rkm) : Commissioned on 07.09.2015 Kerejang- Boinda ( 24.95Rkm): Commissioned on 23.05.2016 Boinda- Bamur Single line (30 Rkm/44 Tkm) completed. EIG sanctioned on 26.5.17 and section charged on 13.6.17. Boinda-Handapa and Handapa-Sargipali doubling is under progress. Part-II (OHE): Bamur-Sambalpur(86 Rkm): Work is in progress. Bamur-Rairakhol to be commissioned by November 2017.

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
7	15	Jagdarpur-Koraput (110km)	1547.38	2015-16	18.59	200.00	6.96	Jagdarpur-Nakthisemra(6.40 Km): Earth work and minor bridges completed. Ballast supply in progress. Nakthisemra-Amagura(7.90 Km): Earth work, blanketing, ballast supply and minor bridge works in progress. Amagura-Ambagaon(10.02 Km): Earth work in progress. Ambagaon-Kotpar Road(7.608 Km): Contract awarded for Earth work & bridges and works are in progress. Kotpar Road-Charmulakusumi(11.70 Km): Earth work, blanketing and minor bridge works in progress. Charmulakusumi-Khadapa(7.00 Km): Earth work in progress.
8	15	Jarpadda-Budhapank with flyover at Talcher Road 3rd & 4th line(133Km)	701.61	2015-16	18.15	138.00	10.92	Jarpada-Kerejanga (2x10 = 20 Km): Earth work and minor bridge works in progress. Kerejanga-Angul(2x13.5 = 27 Km): Earth work, blanketing and minor bridge works in progress. Angul-Talcher Road (24 Km): Earth work and minor bridge works in progress. Talcher Road Jn-Budhapank( 6.61 Km): Earth work in progress.

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
9	15	<b>Budhapank-Salegaon via Rajatgarh 3rd &amp; 4th line (100Km)</b>	1172.92	2015-16	33.93	195.00	21.74	<p>Salegaon-Charbatia(2x4.928 Km): Earth work, major &amp; minor bridge works in progress.</p> <p>Charbatia-Gurudijhatia(2x8.093 Km): Earth work, blanketing, major &amp; minor bridge works in progress.</p> <p>Gurudijhatia-Machhapur(2x6.993 Km): Earth work, blanketing, &amp; minor bridge works in progress.</p> <p>Dhenkanal-Sadashivpur (2x10.892): Earth work &amp; minor bridge works in progress.</p> <p>In other balance sections: Land acquisition in progress.</p>
10	15	<b>Kottavalasa-Koraput (189.0Km)</b>	2499.71	2015-16	6.13	250.00	10.12	<p>Kottavalasa-Mallvedu(8.93Km): Earth work completed. Minor bridges and ballast supply in progress.</p> <p>L. Sota – S.Kota(9.61 Km): Earth work minor bridges and ballast supply in progress.</p> <p>Padua – Suku (41.58 Km): Earth work and minor bridges in progress.</p> <p>In other balance sections: Contract being awarded.</p>

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
11	15	Koraput – Singapur Rd (164Km)	2361.74	2015-16	9.92	220.00	4.56	<p>Koraput – Dummuriput (10.76 Kms): Earth work and bridge works in progress.</p> <p>Dummuriput – Damanjodi (8.13 Kms): Earth work and bridge works in progress.</p> <p>Laxmipur-Tikiri: Contract for earth work &amp; minor bridges awarded</p> <p>In other balance sections: FLS is in progress.</p>
12	15	Bye-pass at Khurda Road (1.61Km)	25.22	2015-16	2.43	9.45	3.45	<p>Tenders for Earthwork, Minor Bridges, P. Way linking and building works have been finalized. Work has been started. Cumulative 15000 cum E/work has been done.</p> <p>Land acquisition status:</p> <ol style="list-style-type: none"> <li>1. Payment made to the State Govt. etc.: Rs.67 lakhs has been deposited with State Govt.</li> <li>2. Requisition for acquisition of land has been placed with State Govt. on 14.07.2016.</li> </ol> <p>SIA fee amounting to Rs.4,60,460/- has been deposited with NCDS, BBS for conducting SIA study for acquisition of Pvt. Land Ac.5.595 of Godiput-Matiapada Village.</p>

## Construction of Road Over Bridges (ROB) to Eliminate Level Crossings.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
1	30	Chainpal ROB at Ch. 490.60 between Budhpank - Talcher on NH-23 in lieu of LC No.CT-79	19.4800	1999-2000	19.0810	2.0000	0	All works completed and commissioned in May'2015.
2	30	Berhampur-Golanthra ROB in lieu of LC No. ML-313 Haldipadar Gate	10.7262	2000-01	10.9085	0.0200	0	All works completed and commissioned in Feb'2014.
3	30	Titlagarh-Muribahal - ROB in lieu of LC No.159 at 201/14 Km	5.6035	2003-04	5.6067	3.9878	0	1. Diversion work completed and LC has been shifted. 2. General Arrangement Drawing(GAD) approved and combined estimate under approval. 3. Agency is available. 4. Due to revised GAD in respect to tender schedule, work is being delayed. 5. Approach contract awarded by State Govt.
4	30	Berhampur - Gopalpur Rd. Road Over Bridge in lieu of LC No.306	23.6244	2003-04	11.5459	6.0100	0	Railway Portion Work is completed in Oct'15. Approach is being done by State Govt. Progress-60 %
5	30	Joranda Road-Dhenkanal-Haripur Rd ROB in lieu of LC No. CT-39 Good Shed gate	10.4797	2005-06	16.1454	3.0200	0	All works completed and commissioned in March'2016.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
6	30	Gumada-Parvatipuram- ROB in lieu of LC No.RV -281	6.8900	2006-07	8.5200	1.4000	0	Railway portion Completed in May -2010. Approach is being done by State Govt. Work is in progress. Progress- 70 %.
7	30	Palasa-Pundi Road Over bridge in lieu of level crossing No. ML-373 (Srikakulam district)	12.6505	2008-09	6.2928	2.0000	0	Railway portion Completed in November -2014. Approach is being done by State Govt. Work is in progress. 50 % done.
8	30	Korukonda-Almanda Road Over bridge in lieu of level crossing No:ML-470	20.6400	2008-09	9.9404	2.0000	0	Railway portion Completed in December -2014. Approach is being done by State Govt. Work is in progress. 60 % done.
9	30	Ponduru-Sigdam ROB in lieu of LC No.ML-438	11.4819	2009-10	3.8627	2.0000	0	Railway portion Completed in May -2014. Approach Road work is in progress by State Govt. Progress: 25 %
10	30	Sukinda Road Yard / Man Gobindapur - ROB in lieu of LC No.16.	11.3225	2009-10	6.4521	0.5200	0	Railway portion work completed in Dec'13. Approach portion is in progress by State Govt. Physical progress: 85 %
11	30	Dhenkanal - Sadasibpur ROB in lieu of LC No. CT-41	15.1716	2009-10	4.3313	0.5200	0	Railway portion work completed in August'2013. Approach Road work is in progress by State Govt. Progress: 50 %
12	30	Budhapank-Talcher ROB in lieu of LC No.CT-81	19.2380	2009-10	8.4487	5.0000	0.0352	Railway portion Work completed in May'15 Approach Road work is in progress by State Govt. Progress: 35 %

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
13	30	Mancheswar-Bhubaneswar ROB in lieu of LC No.ML-187 (VSS Nagar, Near Royal College)	21.5378	2009-10	20.5391	2.0200	0	All works completed and commissioned in June'2016.
14	30	Bhubaneswar-Retang ROB in lieu of LC No.ML-190 (Lingraj temple station)	14.9082	2009-10	11.3891	5.0200	0	Railway Portion Work completed in Aug'15 Approach Road work is in progress by State Govt. Progress: 60 % done.
15	30	Gangadharpur-Balugaon ROB in lieu of LC No.ML-254	17.1887	2009-10	16.8786	6.0300	0	Railway Portion Work completed in March'16. Approach Road work is in progress by State Govt. Progress-5 %
16	30	Mancheswar-Bhubaneswar ROB in lieu of LC No.ML-186	22.2356	2009-10	0.8705	6.0200	0	1. Combined detailed estimate is sanctioned. 2. Combined GAD approved. 3. Tender will be floated after clearance from State Govt.
17	30	Mancheswar-Bhubaneswar ROB in lieu of LC No.188 (Saheed Nagar)	14.7224	2009-10	8.0547	5.0300	0	Rly. portion works completed in Mar'2014. Approach Road work is in progress by State Govt. Progress: 70 % done.
18	30	Jagannathpur-Berhampur ROB in lieu of LC No.ML-309	15.6693	2009-10	13.7259	5.0300	0	Railway portion Completed in Mar -2014. Approach is being done by State Govt. Work is in progress. Progress-20 %.
19	30	Berhampur-Golanthra ROB in lieu of LC No. ML-312. Good Shed gate	16.2862	2009-10	6.1090	5.0300	0	Railway portion Completed in March -2014. Approach is being done by State Govt. Work is in progress. Progress-20 %.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
20	30	Komatipalli-Gajapatnagar ROB in lieu of LC No.RV 324	10.2590	2012-13	11.4631	0.3092	0.6329	Railway portion Completed in March -2017. The approach will be made by State National Highway Authority and the work has not been commenced yet.
21	30	Waltair Marshallin yard-Road over bridge in lieu of level crossing No. SP-5.	10.9200	2015-16	0.0342	7.0000	0.2780	Part detailed estimate for Rly. Portion sanctioned. Tender awarded in Sept'16 & Railway portion work is in progress.
22	30	Cuttack-Kandarpur ROB in lieu of LC No. CP-2	19.3720	2016-17	0.0058	5.0200	0	1. GAD approved. Detailed estimate sanctioned. 2. Tender opened on 27.6.2017 & under finalization.
23	30	Tapang-Palasa ROB in lieu of LC No. 219	26.4508	2016-17	0	5.0200	0	1. Joint survey completed in 24.04.2016. Estimate under preparation & Conceptual drawing has been approved by Division. 2. GAD of Railway portion submitted to State Govt. 3. Local people demanded for shifting the location of ROB.
24	30	Birpurushottampur-Sakhigopal ROB in lieu of LC No. KP-27	26.4508	2016-17	0	4.0200	0	1. Joint survey completed in 24.04.2016. Estimate under preparation & Conceptual drawing has been approved by Division. 2. GAD of Railway portion submitted to State Govt. 3. Local people demanded for shifting the location of ROB.
25	30	Kapilas Road-Nergundi ROB in lieu of LC No. 174.	26.4508	2016-17	0.0058	10.020	0	GAD approved. Detailed estimate sanctioned. Tender floated and opened on 02.5.2017 & under finalization.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
26	30	Cuttack-Paradeep ROB in lieu of LC No. CP- 9 at Km.424/13-15 between Kuttack-Kandarpur.	25.5466	2016-17	0.0058	10.020	0.0058	1) GAD approved. 2) Detailed estimate sanctioned on 15.12.2016. 3) Tender for bridge proper floated and opened on 23.5.2017 & under finalization.
27	30	Jharsuguda-Brundamal ROB (1 No) in lieu of LC No. JT-1 & JT-2 at Sarbahal.	16.6004	2016-17	0.0191	2.0000	0	Part detailed estimate sanctioned by GM/ECOR/BBS. GAD approved by CBE. Combined estimate under vetting. Tender opened on 20.6.2017 & under finalization.
28	30	Sambalpur-Hirakud ROB in lieu of LC No. JT-26.	10.9700	2016-17	0	2.0000	0.0248	Part detailed estimate sanctioned by GM/ECOR/BBS. GAD under approval.
29	30	Cuttack-Barang-Road Oer bridge in lieu of LC No. 178	33.3900	2017-18	0	0.1000	0	1. Combined GAD prepared and under approval of Division. 2. Abstract estimate submitted by state Govt. to Railway.
30	30	Bhadrak yard-Road Oer bridge in lieu of LC No. 119	26.9698	2017-18	0	0.1000	0	GAD of the railway portion prepared and submitted to state authority.
31	30	Sambalpur-Hirakud-ROB in lieu of LC No. JT-25	26.7600	2017-18	0	0.1000		1. Part detailed estimate sanctioned by GM/ECOR/BBS on 25.05.2017. 2. Combined estimate is under preparation.

## Traffic Facility

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
1	16	Kaniha - Electrification of National Thermal Power Corporation/ Kaniha siding at Talcher	45.8400	2010-11	25.5077	2.5000	0.0471	3rd Revised Estimate sanctioned by Rly. Board on 06.7.2017. OHE: OHE work for Y-connection to Lingaraj siding completed. EIG sanctioned and commissioned. For balance OHE work: 1. Head Room heights for 2nos. ROBS at KM 12 & 14 yet to be increased by NTPC. Work is in progress.
2	16	Chhatrapur - Electrification of Indian Rare Earth Ltd. Siding (15 Km)	5.2106	2010-11	5.1349	0.3500	0.0317	Work completed in March 2016.
3	16	Simhachalam North and Gopalapatnam - yard remodelling for removal of diamond crossing.	13.9423	2009-10	11.8064	0.8000	0	Work of Gopalpatnam completed. For Simhachalam North : Two diamond Crossings on Main Line will be removed.CRS sanction has been obtained & awaiting for NI.
4	16	Nergundi - Augmentation of R/6 & R/7 with common loop facility and extension of platform & pathway at Cuttack end.	9.5705	2010-11	8.4790	2.4400	0.1212	Only NI work shall be taken up. Works are in progress.

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
5	16	<b>Mancheswar: Development of goods shed with infrastructure &amp; lighting facility</b>	5.5013	2009-10	5.5192	0.0100	0	Work completed and handed over to open line.
6	16	<b>Handapa-Longer loop for long haul train operation.</b>	7.0200	2015-16	0.5300	0.0100	0	Detailed estimate sanctioned by Rly. Board on 28.12.2016. Work is in progress.
<b>Bridge Work (PH-32)</b>								
1	32	<b>Borraguhalu - Karakavalasa - Conversion of additional waterway of Br.No.303. (3x 4 x 3.25m RC Box (8m long) + 5 x 4 x 3.25m RC Box (12m long).</b>	7.8478	2000-01	-	-	-	2nd Revised Estimate costing Rs 784.78 Lakhs submitted to Railway Board on 11.09.2015 & Rly. Board has been sanctioned in Jan'2017.  Work now transferred to Open Line for execution.

## Workshop including Production Units ( PH-42 )

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
1	42	Angul (Electric Loco Shed) - Augmentation of holding capacity from 100 AC locos to 150.	22.1400	2011-12	16.562	0.1592	0	All works completed and handed over to Open line.
2	42	Bhubaneswar- Augmentation of Infrastructural facilities of coaching depot.	12.8900	2006-07	12.724	-	0	Work completed and commissioned on 30.6.2016.
3	42	Puri - Augmentation of coaching infrastructure	16.5446	2006-07	13.883			1. Two nos IPL commissioned. 2. IOH shed including PIT line commissioned on 31.3.2016. 3. Effluent treatment Plant completed.
4	42	Khurda Road- Maintenance facilities for main line electrical multiple units (15 rakes) (EMU)	13.8100	2007-08	6.9336	5.500	1.0593	Work of office building, road, shed and drains have already started.  OHE: Contract will be invited shortly.
5	42	Visakhapatnam Steel Plant Siding- Infrastructure for examination & repair of Sick wagons	4.4599	2007-08	3.4120	0	0	All work completed. Completion Report drawn on 12.7.2016.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
6	42	MCS-Augmentation of periodical overhauling capacity for out turn of 150 coaches per month	25.8149	2008-09	32.831	1.0000	0.6629	Engg: Work completed. Elect:- New Sub-Station work is in progress. Other works completed. M&P:- Against pre- revised and revised estimate all M&P items have been received, 04 items are awaiting installation and commissioning. All other items received and commissioned.
7	42	Mancheswar - Integrated Washing Pit Lines (2 Nos.)	15.2300	2010-11	4.586	10.400	0.4785	GAD approved. Tender for Earth work and minor bridges awarded. Work is in progress. Revised Estimate amounting to Rs.45.83 crore submitted to Railway Board on 26.10.2016 for sanction. Compliance of observation raised by Railway Board on the revised estimate is under preparation.
8	42	Sitapalli-Setting up of wagon manufacturing Factory	17.63	2012-13	0	0	0	Land is identified and under process for acquisition by Govt. of Odisha. The work is being done in PPP mode. Modalities are being finalized by Railway Board. Railway Board has been advised about Odisha Govt's willingness to provide Govt. land free of cost. TDC-Not fixed

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
9	42	Visakhapatnam (Diesel Loco Shed)- Augmentation of shed for homing 100 HHP locomotives.	53.14	2015-16	0	6.0000	0	GAD approved on 30.11.15. Detailed estimate sanctioned. As per Railway Board's revised instruction M/s IRCON is to be entrusted for turnkey execution of the work on fixed Project management fee basis. MOU cum Agreement between IRCON and ECoR has been executed on 07.06.2016. Tender is under process for floating by IRCON
10	42	RMUY/VSPS- Augmentation of sick line facilities to handle addl. Sick wagons due to increase in traffic.	20.71	2015-16	0.0148	3.7601	0.0161	GAD and service buildings detailed drawing approved. Detailed estimate sanctioned. Contracts awarded for construction of service building on 29.11.2016 and covered Sheds on 04.1.2017. Work is in progress. M&P: 05 indents out of 24 have been processed. Remaining indents are under process. 05 Items have already been received.
11	42	RYD Yard/Visakhapatnam -Carrying out NPOH & 'C' Category repairs through Pink Book 2015-16	17.78	2015-16	0.0060	1.4000	0.0038	GAD approved. Detailed estimate Sanctioned in Nov, 2016. Tender awarded on 22.05.2017 for civil engineering works (Sheds, Service Building etc.). Work started on 16.06.2017. M&P: indents are under preparation.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
12	42	Angul (Electric Loco Shed)- augmentation of holding capacity from 150 AC locomotives to 200 AC locomotives.	28.00	2015-16	0.0191	2.5000	0.8175	Detailed Estimate sanctioned. Tender was awarded on 08.12.2016 and work is in progress.
13	42	Visakhapatnam (Electric Loco Shed)- Augmentation of for homing of 200 locos.	19.56	2015-16	0.1912	0.7500	0.3980	GAD approved and Detailed Estimate sanctioned. Tender awarded for execution of Civil Engg. works. Work for shed extension and 1st floor of service building started, works are in progress. M&P: 6 indent placed on COS and 4 indents placed on COFMOW.

### Staff quarters (PH-51)

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
1	51	Visakhapatnam-Ty-I-93,Ty-II-31,Ty-III-4 & Ty-IV-8 units and Kottavalasa-Kirandul-Ty-I-9,Ty-II-5 &Ty-IV-1 units	9.1357	2007-08	5.4248	3.1000	0.0172	Sanctioned Ty.II, Ty.III and Ty.IV quarters completed. As decided by Open Line 65 units Ty.II Qtrs are to be constructed in lieu of 93 units sanctioned Ty. I Qtrs. Revised estimate with material modification submitted to Railway Board for sanction. Board's observations complied in Sept, 2016. Sanction awaited.
2	51	VSKP- Replacement of Quarters, Ty-I-161 with new Ty-II-126 units	13.48	2008-09	10.600	3.0500	0	The work of 42 units completed and handed over to Open Line. Estimate under revision due to cost escalation. On receipt of revised location plan for balance 60 units from Division tender awarded on 03.06.2015 and work is in progress.  TDC - 24 Units: March'17 and 36 Units: Aug'17. Tender being called for construction of balance 24units.

### Staff Amenities (PH-52)

-

Nil

### Passenger Amenities (PH-53)

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to March' 17 (in Cr)	Budget Grant for 2017-18 (in Cr)	Expenditure up to June'17 (17-18) (in Cr)	Present Status
1	53	Puri - Renovation, improvement to architectural view & circulating area, provision of modular shops and kota stone flooring	13.2014	2007-08	11.493	0.0001	0	All works completed.
2	53	Bhadrak New Station Building (Ground Floor), High level platform, reservation counter & extension of FOB.	7.8760	2012-13	1.8023	4.7600	0.7057	Yard plan/GAD approved. Detailed estimate sanctioned at Rs.5.21 crore. Fresh tender finalized & awarded on 07.06.16. GAD revised and work in progress.

Other Specified Works(PH-64) -

Nil