

□□□□□ □□ □□□□□/East Coast Railway

(□□□□□□□ □□□□□/Construction Organization)

For East Coast Railway Web Site updating of 2nd Quarter JULY'2022 to SEPT'2022(2022-23)

DETAILS OF ONGOING PROJECTS UNDER E.Co.Rly (Construction Organization)

As on SEPT'2022. (Fig. in Crores)

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
New Lines								
1	11	Khurda Rd - Bolangir New B.G. line (289 km)	3791.66	1994-95	1868.42	891.12	193.36	<p>Khurda Road – Begunia (32.50 Km): Commissioned on 16.07.2015.</p> <p>Begunia – RajaSunakhala (9.50 Kms): Commissioned on 03.11.2015.</p> <p>RajSunakhala- Bolagarh (12.80 Km): Commissioned on 20.03.2017.</p> <p>Bolagarh- Nayagarh (11.30 Km): Commissioned on 19.06.2017.</p> <p>Nayagarh Town - Mahipur (11.925 Km): Commissioned on 26.12.2019.</p> <p>Bichhupapalli – Bolangir (14.58Km): Honorable Prime minister of India, Shri Narendra Modi Commissioned the Section on 15.01.2019.</p> <p>Mahipur – Nuagaon (13.12Km): Commissioned on 25.03.2022. Works in progress between Nuagaon - Daspalla- Buguda , Boudh-Champapur- -Purunakatak & Boudha- Jharmunda- Purunapani-Sonepur - Jhartarabha.</p> <p>Bichupali – Jharatarabha(10.65Km), Jhartarabha-Khambeswarpalli - Sonepur (21.90Km) & Nuagaon- Daspalla(15.40Km) sections are targeted for commissioning during 2022-23.</p> <p>Stage-I clearance has been expedited for Km.112-180.The forest diversion (FD) proposal from Km. 139 to 180 was e-filed on 13.10.2022.</p>

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
2	11	Talcher-Bimlagarh New line (154 km)	1928.07	2003-04	980.12	250.00	74.33	<p>Talcher- Sunakhani (17.62 Km): Commissioned on 06.01.2020.</p> <p>Sunakhani-Samal (9.77Km): Earth work, major & minor bridges, ROB/RUBs works are in progress.</p> <p>Samal-Parbil (6.53Km.): Earth work, minor bridges, works are in progress.</p> <p>Parbil –Khamar (14.52Km.): Earth work, major & minor bridges, ROB/RUBs works are in progress.</p> <p>Khamar-Shrirampur (19.30 Km): Major bridges & Road Over Bridge (ROB) works in progress. Land acquisition completed upto Km.43.5 from Talcher. However a no of stays imposed by Hon'ble High Court/Cuttack are hampering progress of work. A length of 30.50Km from Sunakhani to Khamar is targeted in 2022-23 subject to vacation of stays from Court.</p>
3	11	Jeypore-Malkangiri New line (126 km)	2343.64	2016-17	6.88	13.80	1.27	In Koraput district for 26 villages notification U/s 11(1) issued and 4(1) issued for balance 03 villages 29.9.22. 4(1) notification issued for all the 37 villages on 16.09.22 for Malkangiri district. Approx. 1245 Ac. of private land and approx. 346 Ac. of govt. land are required for 126 km line. Forest land diversion proposal filed on line for 1118.903 acres in Koraput & Malkangiri districts on 09.06.2022.
4	11	Jeypore-Navarangpur New line (42 km)	747.91	2016-17	2.97	81.00	0.02	Requisition of land for the entire length of the project was submitted to Spl.LAO in Feb/Mar'2018 & Aug'21/Mar'22. Notification U/s 11(1) issued for 14 villages in Koraput district. Approx. 721 Ac. of private land and approx. 111 Ac. of govt. land are required for 41.9 km line. Total forest land diversion for 9.86 acres (3.99 Ha) in Koraput District is under process.
5	11	Nuapada-Gunupur New Broad Gauge line up to Theruvali (79.15 Kms)	1397.52	2017-18	0.00	10.00	0.00	Final DPR sent to Railway Board on 15.12.21 for sanction. Detailed estimate cost Rs. 1165.73Cr. with full land subsidy by Govt. of Odisha. The project has been deliberated in the meeting held on 19.01.2022 by a committee of EDs and it had been decided to take forward the project. EBR held on 13.07.2022. Awaiting CCEA approval.

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
6	11	Talcher-Angul-New Line with Y-connection at Talcher (14.475 Km)	278.96	2019-20	0.0011	0.18	0.00	The detailed estimate amounting to Rs.494.62 Cr has been sanctioned on 18.06.2022. 'L' section has been approved. Requisition for land acquisition (Pvt. land-147.684 Ac & Govt. land -32.452 Ac.) will be filed shortly. Work will commence after getting possession of required land.
Doubling Projects								
1	15	Simhachalam North - Gopalpatnam Doubling of bypass line (2.07 Km)	23.33	2011-12	22.75	0.0001	0.00	Work Completed and Completion Report drawn on 17.12.2021.
2	15	Baghuapal-Fly Over	151.50	2019-20	0.0898	0.00	0.00	Combined detailed estimate Rs.281.39 Cr. submitted to Rly. Board on 10.02.2022, Compliances of Rly. Board's observations resubmitted on 20.09.22. Requisition for alienation of Govt. land(75.55 Ac.) submitted on 02.02.2022 and e-filling of requisition for private land (128.42 Ac.) completed. Forest diversion work of 35.589 Ac. land is under progress.
3	15	Sambalpur - Talcher Doubling (168.21 Km)	1539.28	2010-11	1282.99	172.50	41.45	Handapa – Boinda (7.70Km): Commissioned on 12.01.2016. Sargipalli-Handapa (14.20Km): Commissioned on 26.3.2017. Boinda-Jarpada (15.15Km): Commissioned on 19.12.2017. Bamur-Sargipalli (9.47 Km): Commissioned on 23.03.2018. Rairakhhol-Bamur (15.65Km): Commissioned on 17.08.18. Jarapada-Kerejanga (9.99 km): Commissioned on 12.09.2020. Kerejanga-Angul (13.51 km): Commissioned on 10.01.2021. Jujumura – Charmal - Rairakhhol (32.91 Km): Commissioned on 25.08.2021. Hatibari- Jujumura- Maneswar (24.00Km) : Commissioned on 05.08.2022. Works in balance sections i.e. Sambalpur – Maneswar & Angul – Talcher Road (27Km) sections are in progress & likely to be completed by Feb'23.

SL No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
-------	-----------	--------------	---------------------------------------	------------------	-------------------------------	----------------------------------	--	----------------

4	15	Brundamal-Jharsuguda-Fly over connection for joining down line (6.8 km)	94.06	2009-10	58.96	40.50	0.00	Detailed estimate of Rs.94.06 Cr. sanctioned by Railway Board on 31.01.2014. On 26.12.2017, L Section and plan were approved by ECoR & SER. On 27.04.2018, GAD of Fly Over (Br. No. (1x45.70m+1x30.5 m Girder) was approved by CBE/SECR. Earth work and blanketing completed in about 3 Km between Brundamal - Jharsuguda Road. Land acquisition is in progress for construction of balance 3.6Km. The work involves acquisition of private land of 31.06Ac. 11(1) notification has been issued on 20.11.2021 by Collector/Jharsuguda. Now it is being proposed to construct viaduct for a stretch 1.145Km to reduce the land acquisition by 8.552 acres. Spl.LAO /SBP submitted withdrawal proposal to R&DM Dept. Govt. of Odisha on .21.05.22. State Govt. has withdrawn Ac 2.156 of pvt. land of village Sarbahal, Unit 7 under section 93(1) of Land Acquisition Act, 2013.
5	15	Kirandul – Jagdalpur Doubling (150 Km) as Deposit work (PPP) of NMDC.	1160.83	2011-12	1058.09	227.50	49.37	(a) Jagadapur-Kumarmaranga-Tokopal (17.0Km) : Commissioned on 30.4.2016. (b) Tokopal- Bodearpur (5.60Km) : Commissioned on 22.4.2017 (c) Bodearpur-Dilimili(11.20 Km) : Commissioned on 17.6.2017 (d) Dilimili-Silkjhor(11.40 Km) : Commissioned on 03.5.2017 (e) Gidam-Dantewada(7.32 Km) : Commissioned on 27.3.2018 (g) Silkjhor-Kumarsodra(9.23 Km) : Commissioned on 28.11.2018. (h) Kumarsodra-Kaklur (12.20 Km) : Commissioned on 08.12.2020. (i) Dabpal – Gidam (10.99 Km) : Commissioned on 26.06.2021. (j) Kaklur- Kawargaon- Dabpal (21.13Km) : Commissioned on 15.09.2022. Work is in progress in balance sections(43.467Km). 21.493Km is targeted for commissioning in 2022-23 i.e. Dantewada-Kaklur(12.35Km) & Kirandul- Bachel(9.143).
6	15	Bhadrak-Nergundi 3rd Line (80 kms)	843.04	2012-13	361.53	351.00	112.59	Kapilas Road-Salegaon(4.30 Km) : Commissioned on 31.05.2019. Kapilas Road-Nirgundi(4.20 Km) : Ready for commissioning. work is progress in balance section. 27.39Km is targeted for commissioning in 2022-23

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
7	15	Jagdalpur-Koraput (110km)	1547.38	2015-16	759.52	248.75	65.67	Jagdalpur-Nakthisemra(6.40 Km): Commissioned on 23.4.2018. Nakthisemra-Amagura(7.90 Km): Commissioned on 23.4.2018. Amagura-Ambagaon(10.02 Km): Commissioned on 20.3.2019. Ambagaon-Kotpar Road(7.538 Km): Commissioned on 22.4.2019. Kotpar Road-Charumalakusumi(11.70 Km): Commissioned on 22.4.2019. Charumalakusumi – Jeypore (20.70 Km) : Commissioned on 28.08.2020. Jeypore – Chhattariput (7.09 Km) : Commissioned on 03.12.2021. Work is in progress in balance sections. 13.781 Km (Koraput – Manbar & Chataripur - Maligura) is targeted for commissioning in 2022-23.
8	15	Jarapada-Budhapank with flyover at Talcher Road 3 rd & 4 th line (91Km)	810.02	2015-16	229.63	417.00	46.58	Budhapank- Talcher (NTPC Cabin)3rd Line under material modification (8.807 Km) and Budhapank- Talcher Road 4th line (6.870 Km) : Commissioned on 03.07.2022. Work in all other sections are in progress. Forest clearance for the entire project has been obtained. The Land acquisition process is slowed down due to non availability of special LAO for Angul district.
9	15	Budhapank-Salegaon via Rajathgarh 3rd & 4th line (100Km)	1172.92	2015-16	776.53	510.00	79.11	Salegaon-Charbatia – Gurudijhatia – Machhapur – Rajathgarh (45.512 KM): commissioned on 04.06.2022. Work is in progress in balance sections.
10	15	Kottavalasa-Koraput (189.0Km)	2499.71	2015-16	904.55	348.94	107.10	Kottavalsa-Mallvedu (8.93Km): Commissioned on 16.9.2018. L. Sota – S.Kota(9.61 Km): Commissioned on 21.2.2019. Suku – Paliba (7.59 km): Commissioned on 30.09.2019. Mallvedu- L. Sota (7.42Km): Commissioned on 24.07.2019. Paliba – Machkund Rd. (12.56 Km): Commissioned on 06.08.2020. Machkund Rd.- Bheja- Padua (21.43 Km): Commissioned on 14.07.2022. Work is in progress in other sections except between Sivalingapuram-Boraguhalu ghat section (27.54Km. Alignment is under finalisation.

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
11	15	Koraput – Singapur Rd (164Km)	2361.74	2015-16	613.31	363.00	140.39	Koraput – Dummuriput (10.775 Kms): Dummuriput – Damanjodi (8.125 Kms): TDC Nov'22 Damanjodi-Baiguda-Kakriguma- Laxmipur Road(42.27 Kms): Earth work, blanketing and bridge works in progress. Laxmipur-Singaram-Tikiri : Work in progress.
12	15	Bypass at Khurda Road (3.26 Km)	46.89	2015-16	42.88	4.18	5.56	Argul- Haripurgram(3.099Km) Completed & CRS authorization received on 29.03.2022.

Traffic Facility Works

Traffic Facility Works								
1	16	SCMN and Gopalpatnam - Yard remodelling for removal of diamond crossing	13.94	2009-10	13.15	0.0098	0.00	Work of Gopalpatnam completed. SCMN yard remodelling part work (Phase-I) completed in Dec,2017. Balance work to be done along with doubling of 2nd phase doubling between SCMN -GPT bye pass line.For removal of Diamond crossing in SCMN yard, revised Estimate has been approved by Rly Bd. On16.06.2022. 8 nos. of 1 in 12 points & Xing, 10 nos. 1 in 8 ½ points & Xings and 03 nos. derailing switches are to be laid during modification works in the SCMN yard.
2	16	Kaniha - Electrification of National Thermal Power Corporation/ Kaniha siding at Talcher	45.84	2010-11	44.87	2.00	0.78	Electrification of Talcher -NTPC Kaniha siding completed EIG sanction obtained for 31.09TKM from NH Gate(KM:06/22) to MGR Yard loading/UP line section of NTPC Kaniha line on 01.11.2021. The TSS at TLHD & SP at Chainpal has been completed and commissioned. The load line and MGR Yard (31.09TKM) energised with 25KV and LOCO trial conducted at NTPC Kaniha line 02.11.2021. The work at SCOTT/SSP completed, EIG sanctioned. The feeder work from TLHR/SSP to NTPC exchange yard (outer end) completed..EIG approval accorded and charged with 25KV AC. OHE work in Bulb section of NTPC is in completion stage.

SL. No	Plan Head	Name of Work	Sanctioned / Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept'22 (2022-23) (in Cr)	Present Status
3	16	Mancheswar – Rail connectivity from proposed MCS coaching complex to future line no. 1 of Bhubaneswar new station.	43.84	2019-20	0.042	1.05	0.00	Detailed estimate sanctioned.EPC tender under finalization.
4	16	One additional loop line on DN Side at RLJC.	2.49	2020-21	0.00	3.00	0.2631	Out of Rs 30 lakhs sanctioned under RG, expenditure was 30.01 lakhs in 2021-22., works are in progress.TDC is Mar'2023.

Construction of Road Over Bridges (ROB) to Eliminate Level Crossings.

1	30	Palasa-Pundi ROB in lieu of LC No ML/ 373 (Srikakulam District)	12.65	2008-09	4.66	0.30	0.00	Railway portion completed in Nov'2014. State Govt portion VSKP side-20 spans completed out of 23 nos. & 2 nos slab completed. PALASA side - 5 piers completed out of 10.The contract was closed as the LA is not done. Recently new tender awarded in June 2021. work is in progress
2	30	Budhapanka -Talcher ROB in lieu of LC No CT/81	19.24	2009-10	13.56	5.00	0.00	Railway portion completed in May'2015. State portion - 05 span balance out of total 45 spans of approach road. Land aquisition problem has not shorted out.
3	30	MCS-BBS ROB in lieu of LC No ML/186	19.74	2009-10	1.10	6.01	0.1369	Work is in progress. Existing contract has been closed and Tender for balance work for execution awarded on 17.12.2021. Diversion road completed. Shifting of Gate Booms yet to be completed. TDC for Railway portion:- Nov' 2022

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
4	30	Komatipalli-Gajpatinagaram ROB in lieu of LC No.RV-324	10.26	2012-13	8.45	0.40	0.00	Railway portion completed (100%) in Mar'17. Approaches portion to be constructed by State National Highway Authority and work has not commenced yet.
5	30	Waltiar Marshalling yard ROB in lieu of LC NO SP-5	10.92	2015-16	7.82	1.0001	0.1912	Railway portion completed in May'2018. Approach portion not yet started by R&B Deptt. of A.P
6	30	Cuttack-Kandarpur-Road Over Bridge in Lieu of Level Crossing No CP-2.	19.37	2016-17	8.27	3.00	0.00	Railway portion completed in November-2020.State portion - On A2 side approach 13 nos. out of 14 nos. pier completed. 06 girder ready for lanching. On A1 side 10 nos. pears are to be constructed.Piling work completed. 05 Pile caps and 07 piers are completed.Requested for early execution of approach on dtd. 12.07.2022
7	30	Jharsuguda-Brundamal- Road Over Bridge (1 No.) in lieu of Level Crossing No JT-1 & JT-2 at Sarbahal.	16.60	2016-17	7.41	3.87	0.9024	Rly portion -All works completed June'22. State Govt. portion - Work in progress.
8	30	Sambalpur-Hirakud - Road Over Bridge in lieu of Level Crossing No JT-26.	10.97	2016-17	3.41	3.00	0.6109	All piers completed in all respects.Launching of 30.0m span composite girder completed. Fabrication of bow string girder is in progress. TDC for Rly. portion:- Revised from July 2022 to Dec' 2022 State Govt. Portion - Work in progress.
9	30	Tapang-Palasa Road Over Bridge in Lieu of Level Crossing No 219.	26.45	2016-17	0.00	4.01	0.00	Combined GAD has been approved.Detailed Estimate sanctioned. Tender awarded on 11.11.2021.Handing over of land for diversion road is in progress by State Govt.TDC for Railway portion:- Dec' 2022
10	30	Birapursothampur-Sakhigopal Road Over Bridge in lieu of Level Crossing no KP-27.	26.45	2016-17	0.00	1.00	0.00	Combined GAD has been approved. Detailed estimate amounting Rs. 44,57,877.55 has been sanctioned on 27.01.2021. Work will start after land acquisition for diversion road. This ROB is transferred to Gati Shakti Unit of KUR division.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
11	30	Kapilas Road-Nergundi Road Over Bridge in lieu of Level crossing No 174.	26.45	2016-17	4.89	6.01	0.00	1.Rly Portion all piers completed.TDC-June'22 2. Fabrication, inspection and assembling of 54 mtr span Bow-string girder and 18 mtr span girder is completed. Lunching work could not be started due to non-availability of land. Shifting of girders and platform staging is in progress after approach land is made available. 3. State portion. - Tender finalised. Soil exploration is completed.Test pile & load test done. Requested for early execution of approach on dtd. 12.07.2022
12	30	Sambalpur - Hirakud - Road Over Bridge in lieu of Level Crossing No JT - 25	26.76	2017-18	14.26	1.00	1.1157	Rly portion -All works completed June'22. State portion – Work is in progress.
13	30	Cuttack - Barang - Road Over Bridge in lieu of Level Crossing No 178	34.39	2017-18	13.66	4.01	0.0122	All works including LHS in Railway portion completed in January-2021 Approach portion by State Govt. - Pile foundation are in progress on NH side(17 piers all piles & 9 pile caps completed) Girder erection of 05 and deck slab in 04 spans completed. On Trisulia side substructure completed. Girder lunching and deck slab in 03 spans completed.
14	30	Bhadrak Yard - Road Over Bridge in lieu of Level Crossing No 119	29.97	2017-18	6.54	4.01	0.4205	1. Rly portion-Sub-structure completed. Fabrication work of Girder completed & inspected by RDSO. Girder shifted to site for launching can be done after shifting of 132 KV EHT line on approach span. Letter send to State Govt. for expediting shifting, requested again for early shifting on dtd. 12.07.2022. 2. State Govt. Portion - Land is available in one side and other side land acquisition is in progress. Tender for the work finalised. Soil investigation completed.
15	30	Mandasa Road - Summadevi - ROB in lieu of LC No. 359 with subway	32.68	2018-19	0.09	4.01	0.00	Soil exploration completed and final GAD prepared and joint inspection done with State govt. on 19.07.2022 for confirmation of the same. This ROB is transferred to Gati Shakti Unit of KUR division.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
16	30	Raghunathpur - Gorakhnath - ROB in lieu of LC No. CP-29 with subway	30.17	2018-19	0.00	1.00	0.00	Tender for railway portion finalised on 24.03.2022 and work in progress. Test pile casting done on 29.04.2022 & load testing completed on 28.05.2022. Layout for railway piers is planned jointly with State govt. on 02.08.2022. 2 Nos pile casting completed of pier P-8. State Govt. -Tendering under process of approach portion. Requested for early execution of approach on dtd. 12.07.2022 State Govt. - Tendering under process of their approach portion.
17	30	Naupada-Kottabomali- ROB with subway in lieu of LC No. ML-393	25.79	2018-19	0.09	4.01	0.068	This ROB is handed over to Dy CE/Con/GSU VSKP unit..
18	30	Kendrapara Road - Cuttack - ROB in lieu of LC No. 177	27.63	2018-19	0.00	4.01	0.00	Soil investigation completed . As advised by CBE office, joint survey is planned with State Govt. on 02.08.2022. This ROB is transferred to Gati Shakti Unit of KUR division.
19	30	Summadevi - Palasa - ROB in lieu of LC No. 372 with subway.	21.20	2018-19	0.09	0.20	0.068	Soil exploration completed and final GAD prepared and joint inspection done with State govt. on 19.07.2022 for confirmation of the same. This ROB is transferred to Gati Shakti Unit of KUR division.
20	30	Urlam - Srikakulam - ROB with staircase in lieu of LC No. ML-426	18.89	2018-19	0.05	0.90	0.0684	This ROB is handed over to Dy CE/Con/GSU VSKP unit.
21	30	Construction of ROB in lieu of LC.No. CT-38 between JRZ-DNKL Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	30.56	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work. This ROB is transferred to Gati Shakti Unit of KUR division.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
22	30	Construction of ROB in lieu of LC.No. CT-57 between HND - MRDL Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	0.00	2021-22	0.00	0.00	0.00	ROB sanctioned in WP 2021-22 under umbrella work. This ROB is transferred to Gati Shakti Unit of KUR division.
23	30	Proposed ROB in lieu of LC. No. 247 between GNGD-BALU Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	28.58	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.
24	30	Proposed ROB in lieu of LC. No. 260 between BALU-CLKA Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	28.62	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.
25	30	Proposed ROB in lieu of LC. No. 263 between BALU-CLKA Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	28.84	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.
26	30	Proposed ROB in lieu of LC. No. 274 between RBA-HMA Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	29.78	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
27	30	Proposed ROB in lieu of LC. No. 311 between JNP-BAM Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	29.31	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.
29	30	Proposed ROB in lieu of LC. No. 317 between BAM-GTA Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	28.58	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.
30	30	Proposed ROB in lieu of LC. No. 320 between BAM-GTA Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	28.84	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.
31	30	Vizianagaram~~Korukonda~~Construction of ROB in lieu of closing of manned LC No 463 at Km 821/9-11 under ADEN/VZM on ML of WAT Division.	42.24	2020-21	0.09	0.00	0.00	This ROB is handed over to Dy CE/Con/GSU VSKP unit.
32	30	Srikakulam~~Dusi~~Construction of ROB in lieu of closing of manned LC No 430 at Km 754/23-25 under ADEN/CHE on ML of WAT Division.	42.24	2020-21	0.09	0.00	0.00	This ROB is handed over to Dy CE/Con/GSU VSKP unit.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
33	30	Naupada~Kotabomali~Construction of ROB in lieu of closing of manned LC No 400 at Km 714/3-5 under ADEN/CHE on ML of WAT Division.	42.24	2020-21	0.052	0.00	0.00	This ROB is handed over to Dy CE/Con/GSU VSKP unit.
34	30	Proposed ROB in lieu of LC.No. 120 between BHC-BUDR Stations of Khurda Road Division.	82.38	2020-21	0.00	0.00	0.0241	ROB sanctioned in WP 2020-21 under umbrella work, A joint survey with State Govt. and open line was held on 02.08.2021. Combined GAD is under finalization by State Govt., for finalization of alignment requested again for early finalization on dtd. 12.07.2022. Soil investigation for Railway portion has been completed. This ROB is transferred to Gati Shakti Unit of KUR division.
35	30	Cheepurupalli~Garividi~Construction of ROB in lieu of closing of manned LC No 448 at Km 789/33-35 under ADEN/VZM on ML of WAT Division.	42.24	2020-21	0.09	0.00	0.00	This ROB is handed over to Dy CE/Con/GSU VSKP unit.
36	30	Construction of ROB in lieu of LC.No. ST-100 ANGL – KPJG Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	0.00	2021-22	0.00	0.00	0.00	ROB sanctioned in WP 2021-22 under umbrella work. This ROB is transferred to Gati Shakti Unit of KUR division.
37	30	Construction of ROB in lieu of LC.No. KP-09 between MWQ-DEG Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	0.0	2021-22	0.00	0.00	0.00	ROB sanctioned in WP 2021-22 under umbrella work. Joint inspection in connection with feasibility by Division and State Govt. official done on 02.01.2022. Alignment drawing to be submitted by State Govt. for preparation of GAD. This ROB is transferred to Gati Shakti Unit of KUR division.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
38	30	Construction of ROB in lieu of LC.No. 182 between BRAG-MCS Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	35.20	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.
39	30	Construction of ROB in lieu of LC.No. 183 between BRAG-MCS Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	32.29	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.
40	30	Construction of ROB in lieu of LC.No. 184 between BRAG-MCS Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	31.35	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.
41	30	Proposed ROB in lieu of LC.No. 137 between BTV- KRIH Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	32.40	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, Combined GAD is under scrutiny and site jointly inspected with State Govt. on 29.04.2022 for finalisation of alignment., requested again for early finalisation on dtd. 12.07.2022. Soil investigation for Railway portion is completed. This ROB is transferred to Gati Shakti Unit of KUR division.
42	30	Proposed ROB in lieu of LC.No. 176 between KIS-NRG Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	35.66	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work. Soil investigation for Railway portion is completed. Alignment is under finalisation by State Govt., requested again for early finalisation on dtd. 12.07.2022. This ROB is transferred to Gati Shakti Unit of KUR division.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
43	30	KUR Proposed ROB in lieu of LC.No. 185 between BRAG-MCS Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	36.61	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.
44	30	Proposed ROB in lieu of LC.No. 199 between RTN-KUR Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	33.95	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.
45	30	Proposed ROB in lieu of LC.No. 203 between KUR-KPXR Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	29.09	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.
46	30	Proposed ROB in lieu of LC.No. 225 between BSDP-KAPG Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	28.84	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.
47	30	Proposed ROB in lieu of LC.No. 233 between KAPG-KUU Stations of Khurda Road Division. (On 50:50 cost share basis with state Govt)	32.72	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
48	30	Construction of ROB in lieu of LC No 134 between BTV-JJKR station of KUR Division.	66.08	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, State Govt. have been requested for joint survey and preparation of GAD vide letter dated 09.12.20 & reminder on 15.04.21. Accordingly joint survey with State Govt. & open line was held on 17.07.2021.. Combined GAD is under scrutiny and site jointly inspected with State Govt. on 29.04.2022 for finalisation of alignment., requested again for early finalisation on dtd. 12.07.2022. Soil investigation for Railway portion is completed. This ROB is transferred to Gati Shakti Unit of KUR division.
49	30	Construction of ROB in lieu of LC.No. 275 between RBA-HMA Stations of Khurda Road Division.	41.88	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.
50	30	Construction of ROB in lieu of LC.No. 276 between RBA-HMA Stations of Khurda Road Division.	41.13	2020-21	0.00	0.00	0.00	ROB sanctioned in WP 2020-21 under umbrella work, GAD is under various stages of approval. This ROB is transferred to Gati Shakti Unit of KUR division.

Other Electrical works including TRD (PH-36)

1	36	East Coast Railway- Upgradation & Modification of power supply installations for traction distribution. MCS-provision of 132/25 KV TSS (MCS) in KUR Division.	15.68	2019-20	9.08	0.00	0.00	The work has been dropped.
---	----	---	-------	---------	------	------	------	----------------------------

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
--------	-----------	--------------	--------------------------------------	------------------	-------------------------------	----------------------------------	--	----------------

Workshop including Production Units (PH-42)

1	42	Mancheswar - Integrated Washing Pit Lines (2 Nos.)	23.93	2010-11	19.40	2.1884	0.8062	Revised Estimate amounting to Rs.40.87 crore sanctioned on 29.04.20122. More budgetary allotment is required. Work is in progress..
2	42	RMUY/VSPS- Augmentation of sick line facilities to handle addl. Sick wagons due to increase in traffic.	28.02	2015-16	11.70	0.80	0.8804	Work is in progress.
3	42	Angul (Electric Loco Shed)-augmentation of holding capacity from 150 AC locomotives to 200 AC locomotives.	39.82	2015-16	23.71	0.50	0.1046	Loco shed completed in all respects and handed over to ELS.Final bill has been passed.
4	42	Mancheswar – Development of infra facility for maintenance of linke-hoffmann bogies with allied works .	15.94	2017-18	4.65	5.8422	0.0553	Work is in progress.
5	42	VSKP-one washing line as per RDSO drawing & covering of open gantry of existing shed.	9.14	2017-18	5.54	0.50	0.0137	Work is in progress.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
6	42	Kalahandi –Setting up of Electrical Loco POH Workshop.	186.37	2017-18	0.0032	2.00	0.00	Land of 230.48 acres for workshop site and 98.53 acres for rail connecting(Total;329.01Ac.) from Norla road to Workshop site is required for a length of 5.80Km.Land for the project is being given by Govt. Of Odisha free of cost.Combined Estimate prepared at a cost of 391.52 Cr is under finance vetting. Forest diversion proposal is under process. .L-Section from Norla road to Workshop has been approved. DFO/Bhawanipatana has agreed to spare 162 Ac. of de-graded forest land. For private land of 88.35 acres Collector/Kalahandi has sent proposal to Govt. of Odisha for direct purchase of land. 15 nos.Sale deed out of 269 nos.have been finalized for 3.08 Acres on 29.11.21.Further, in 2nd phase RORs and Legal Heirs for 143 Nos of Plots have received on 20.12.21. Registrations for 137 nos completed as on 31.01.2022 for 54.07 Acres. For balance Tahsildar Narla is under process for RORs & Legal heirs. The Govt. land of 4.40 Acres out of 159.58 Acres is yet to be handed over to Railway.E-filing process for Forest land completed on 10.08.21 by Railway and submitted to DFO. DFO/Bhawanipatna addressed to ORSAC/BBS on dt.08.04.22 for authentication of CA map. Stage -I clearance yet to be received.Combined estimate has been prepared at a cost of Rs.391.52 Cr. and it is in finance vetting. The DGPS survey map of CA land has been authenticated by ORSAC on dtd 12.09.2022 and submitted to DFO,Kalahandi for further processing. (Land required - Govt Land :- 159.58 Ac.(155.18 Ac.handed over to Rly.), Pvt. Land : - 88.37 Ac.(Direct purchase done by Rly. 67.55 Ac.) , Forest Land :-(81.08 Ac) have not been handed over yet.
7	42	VSKP-Extension of Cover Shed and other facilities.	5.63	2017-18	1.83	1.00	0.0029	Work is in progress.

SL. No	Plan Head	Name of Work	Sanctioned/ Anticipated Cost (in Cr)	Year of sanction	Cum. Exp up to Mar'22 (in Cr)	Budget Grant for 2022-23 (in Cr)	Expenditure up to Sept '22 (2022-23) (in Cr)	Present Status
--------	-----------	--------------	--------------------------------------	------------------	-------------------------------	----------------------------------	--	----------------

Staff quarters (PH-51)

1	51	KUR, PUI, BBS Repl. Of quarters Ty-I/66, Ty-II/7 & Ty-III/3 Units	4.34	2008-09	4.23	0.10	0.00	30 units of Ty-II qtrs at Kurdha Road in completion stage and 12 are in progress. Work transferred to GSU vide Lr. No.CAO/Con/BBS/GSU/02506 dt.19.08.2022.
2	51	Visakhapatnam-Ty-I-93,Ty-II-31,Ty-III-4 & Ty-IV-8 units and Kottavalasa-Kirandul-Ty-I-9,Ty-II-5 &Ty-IV-1 units	9.13	2007-08	5.62	0.25	0.00	Work is being short closed.
3	51	VSKP- Replacement of Quarters, Ty-I-161 with new Ty-II-126 units	13.48	2008-09	12.93	0.25	0.00	Out of 126 units,42 units Quarters completed and handed over to open line. Contract for Construction of 60 units was awarded to M/s Ramdeo Prasad & Sons/Bokaro. Total 5 blocks. All works are completed. Final Bill has been paid.No funds have been allotted for balance 24 units.

Other Specified Works (PH-64)

1	64	Creation of new South Coast Railway zone and new Rayagada Division in East Coast Railway	170.00	2020-21	0.0828	0.40	0.043	Total cost of the project: Rs.170 Cr (For both new zone & New Division). For execution of preliminary works & preparation of detailed estimate, a part estimate has been prepared for an amount of Rs.85,94,645.43 and sanctioned by CAO/C/BBS. New Rayagada Division: (Estimated cost : Rs.77.81cr.) Land survey completed and conceptual drawings of Divisional DRM office, Divisional Hospital, officers and staff quarters and other facilities submitted by agency sent to Division/Waltair and Headquarters/BBS for approval on 19.10.2021, duly complying the observations to GM dtd.19.08.2021. After observations from PCOM and PCE, the file put up to PCEE and sent back with observations on dt.07.05.22 are being complied. Initially, abstract estimate has been prepared at an
---	----	--	--------	---------	--------	------	-------	--

								<p>amount of Rs.320.78 Crore and submitted to Railway Board for sanction. As suggested by Railway Board, the abstract estimate was prune down to Rs.77.81 Crore and resubmitted to Railway Board for sanction vide Railways dtd.13.01.2020. Sanction of DPR is awaited from Railway Board.</p> <p>Expenditure of Rs.8,27,500/- (Towards preliminary expenses such as survey, preparation of conceptual drawings etc) for RGDA division.</p> <p>New South Coast Railway Zone: Railway Board advised to process the preliminary activities without making any financial commitment. Hence, the works of SCoR zone not taken up. Further, as advised by OSD SCoR, a quotation contract of Rs.9,71,530/- has been awarded on 14.02.2022 (Towards preliminary expenses such as survey, preparation of conceptual drawings etc) and the works are in progress. However, OSD is requested dated: 11.04.2022 to finalize the location of zonal office complex out of two locations suggested in DRP August, 2019.</p>
--	--	--	--	--	--	--	--	--

Training/HRD (PH-65)

1	65	CTC-Multidisciplinary training centre	26.46	2010-11	0.72	0.0001	0.00	.The location has been changed to Khurda. Land is yet to be handed over by Division.Detailed Estimate sanctioned. Work transferred to GSU vide Lr. No.CAO/Con/BBS/GSU/02506 dt.19.08.2022.
---	----	---------------------------------------	-------	---------	------	--------	------	---

Railway Electrification (PH-35)

1	35	Sambalpur- Angul Rly Electrification (156Km)	238.03	2012-13	239.69	3.00	1.7068	Work completed on the entire existing single line between Sambalpur-Angul (156Km) and Commissioned on 29.10.2018 in different phases. Electrification for the ongoing double line work is in progress.
---	----	--	--------	---------	--------	------	--------	--