

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 for the month of March 2018 for the week ending 18.03.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2017-18	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 17-18	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	261598	4952	11408	205352	264700
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	235479	3419	8109	186798	243964
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	155006	1280	4032	73084	82780
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	176416	2308	5288	55496	58484
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	150000	2277	5220	99518	107864
Total		1956998	978499	14236	34057	620248	757792

* All figures are in Numbers

AKD
21.03.18
SSE/ESM/CSP

MNS/... 21/3
SSE/ESM