


EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 for the month of March 2018 for the week ending 31.03.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2017-18	Status of Production			Total Production Against Contract
				During the Week	During the month	Cumulative for FY 17-18	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	261598	7100	25292	219236	278584
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	235479	3460	14957	193646	250812
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	155006	1952	7335	76387	86083
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	176416	2440	9652	59860	62848
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	150000	299	6950	101248	109594
Total		1956998	978499	15251	64186	650377	787921

* All figures are in Numbers


 02.04.18
 SSE/ESE/CSF


 21/4/18
 D. C. E. / CSF