

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of April 2018 for the week ending 15.04.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	5976	12760	12760	291344
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	2502	5474	5474	256294
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	1192	3362	3362	89445
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2492	4120	4120	66968
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1244	2350	2350	111944
Total		1956998	1169077	13406	28066	28066	815995

* All figures are in Numbers

-PKP
16.04.18
SSE/EST/CSP

MNS/la
16/4/18
Dy CE/est