

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of May 2018 for the week ending 06.05.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	5928	5032	27072	305656
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	2852	2244	13893	264705
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	1396	1112	8148	94231
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	888	500	8936	71784
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1276	940	6114	115708
Total		1956998	1169077	12340	9828	64163	852084

* All figures are in Numbers

DKP
07.05.18
SSE/ESH/CSP

Mustafa
HST/118
DyCE/csp