


EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of May 2018 for the week ending 20.05.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	7296	17544	39584	318168
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	2496	6224	17873	268683
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	2042	4810	11846	97929
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	1784	3648	12084	74932
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1812	3916	9090	118684
Total		1956998	1169077	15430	36142	90477	878396

* All figures are in Numbers


 21/05/18
 SSE/ESH/CSP


 21/5/2018
 DyCE/CSP/RBS.