


EAST COAST RAILWAY

**Progress Report of Production of mono block PSC BG line Sleepers
against Railway Board's contract no. CS-169/2016 in the Month of
May 2018 ending in 31.05.2018**

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production		Total Production Against Contract
				During the month	Cumulative for FY 18-19	
1	2	3	4	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	29072	51112	329696
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	11504	23153	273965
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	8114	15150	101233
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	6628	15064	77912
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	5946	11120	120714
Total		1956998	1169077	61264	115599	903520

* All figures are in Numbers


 01.06.2018
 SSE/ESH/CSP


 1/6/2018
 Dy CE / CST.