

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of June 2018 for the week ending 03.06.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	6452	2836	53948	332532
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	3168	1088	24261	275091
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	1436	112	15262	101345
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2644	896	15960	78808
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1972	478	11598	121192
Total		1956998	1169077	15672	5410	121029	908968

* All figures are in Numbers

PKP
04/06/18
SSE/ESH/CSF

S
02
04/06/18