

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of June 2018 for the week ending 17.06.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	523196	244612	4088	10688	61800	340384
2	M/s Calcutta Springs Ltd., Surla Road	470958	220146	2460	5974	27279	279977
3	M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi	310012	223929	1618	4036	19186	105269
4	M/s Sahuwala Cylinders Pvt. Ltd., Garudabilli	352832	289984	2192	5152	20216	83064
5	M/s Gannon Dunkerley & Co. Ltd., Rayagada	300000	190406	1331	3164	14284	123878
Total		1956998	1169077	11689	29014	142765	932572

* All figures are in Numbers

Assessment

*KNS/18/2/118
D-105/CS8*