


## EAST COAST RAILWAY

### Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of July 2018 ending in 31.07.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production		Total Production Against Contract
				During the month	Cumulative for FY 18-19	
1	2	3	4	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	<b>523196</b>	<b>244612</b>	<b>25280</b>	<b>100370</b>	<b>378954</b>
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	<b>470958</b>	<b>220146</b>	<b>9025</b>	<b>40792</b>	<b>293220</b>
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	<b>310012</b>	<b>223929</b>	<b>9172</b>	<b>31354</b>	<b>117437</b>
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	<b>352832</b>	<b>289984</b>	<b>11304</b>	<b>35912</b>	<b>98760</b>
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	<b>300000</b>	<b>190406</b>	<b>7463</b>	<b>26564</b>	<b>136158</b>
<b>Total</b>		<b>1956998</b>	<b>1169077</b>	<b>62244</b>	<b>234992</b>	<b>1024529</b>

\* All figures are in Numbers

  
 02.08.18  
 SSE/EST/CRP

  
 21/8/2018