

EAST COAST RAILWAY

**Progress Report of Production of mono block PSC BG line Sleepers against
Railway Board's contract no. CS-169/2016 in the Month of August 2018 for the
week ending 19.08.2018**

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	4900	12804	113186	391770
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	756	820	41612	294040
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	1640	5127	36481	122564
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	984	5732	41644	104492
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1635	4776	31340	140934
Total		1956998	1169077	9915	29259	264263	1053800

DKP
20-08-18
SSE/Estt/CSP

Mullana
20/8/18
Dy. Estt. / CSP / HQ