

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of August 2018 ending in 31.08.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production		Total Production Against Contract
				During the month	Cumulative for FY 18-19	
1	2	3	4	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	27112	127482	406078
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	8261	49053	301481
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	8855	40209	126292
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	10376	46288	109136
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	8517	35081	144675
Total		1956998	1169077	63121	298113	1087662

* All figures are in Numbers

BY
04/09/18
BY UESBP

DKP
04/09/18
SSE/ESH/CSF