

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of November 2018 for the week ending 11.11.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	5844	9584	197268	463413
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	3946	6233	87683	327611
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	310012	223929	2696	3404	70004	156087
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2004	3368	69632	132480
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1492	2765	56774	166368
Total		1956998	1169077	15982	25354	481361	1245959

A. K. SINGH
12/11/2018
Dy. Secy

12/11/2018
SSE/...