

EAST COAST RAILWAY

**Progress Report of Production of mono block PSC BG line Sleepers
against Railway Board's contract no. CS-169/2016 in the Month of
October 2018 ending in 31.10.2018**

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production		Total Production Against Contract
				During the month	Cumulative for FY 18-19	
1	2	3	4	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	30084	187684	453829
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	16634	81450	321378
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	15905	66600	152683
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	10580	66264	129112
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	10014	54009	163603
Total		1956998	1169077	83217	456007	1220605

* All figures are in Numbers

Back
SSE/works/csp
01/11/2018

(Signature)
01/11/18